

FIN-12-2022 – Capital Status Report as at December 31, 2021

Attachment #3 – Capital Project Details



Division	Project	Status Category	Recommendation	LTD Actuals	Revised Budget	Variance
Building & Municipal Enforcement Service	ces 291005 Building File Digitization	Project Ongoing within Revised Budget		365,773	562,000	196,227
	291006 Mobile Technology Vehicle Mounts	Project Ongoing within Revised Budget		5,633	14,950	9,317
	295002 New Bylaw Officer Mobile Technology Vehicle Mount	Project Ongoing within Revised Budget		· -	1,000	1,000
	291008 Scanner for Electronic Application Submission	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	3,190	7,500	4,310
Community Development & Partnership	s 705001 Annual Community Partnership Capital Projects	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	-	147,720	147,720
	705002 Rotary Riverside Trail Pavilion-Seneca Park-Caledonia	Project Not Started and Recommended to Close	THAT this project be closed.	1,399	28,000	26,601
	705004 Lowbanks Community Centre Storage Addition	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	83,924	89,090	5,166
	705005 Jarvis Lions Park Trail/Pathway	Project Ongoing within Revised Budget		229,333	282,960	53,627
	705010 Friends of LaFortune Disc Golf Installation	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	33,390	29,800	(3,590
	705013 Fisherville Lions - Love BeÆin Me Committee Track Install	Project Over Budget with Pending Report to Council		262,328	234,000	(28,328
	705018 Dunnville Splash Pad	Project Ongoing within Revised Budget		-	750,000	750,000
	705020 Dunnville Downtown Floral Clock Rehabilitation	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	5,216	-	(5,216
	705023 CPP - Dunnville Waterfront Park Flag Pole/Storyboard Installation	Project Ongoing within Revised Budget		5,615	9,700	4,085
	705024 CPP - "Lights Along the Grand" Christmas Display Cal Kinsmen Park	Project Ongoing within Revised Budget		814	100,000	99,186
	705028 CPP - Dunnville Legion Veterans' Banners Proposal	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	12,500	35,500	23,000
	721003 Trail Development and Signage	Project Ongoing within Revised Budget		22,067	23,000	933
	721007 Feeder Canal - Niagara to Dunnville - Study	Project Ongoing within Revised Budget		-	30,000	30,000
	721008 Rail Park - Cedar St to Robinson Rd Study	Project Ongoing within Revised Budget		-	10,000	10,000
	721009 Dunnville Arena to Soccer Park - Study	Project Ongoing within Revised Budget		-	10,000	10,000
	721010 Marshall Woodlot - Study	Project Ongoing within Revised Budget		-	10,000	10,000
	721011 Burke Park Haller Park Black Creek Park Kincardine Empire - Study	Project Ongoing within Revised Budget		-	10,000	10,000
	722003 Caledonia to York Trail	Project Ongoing within Revised Budget		462,944	623,300	160,356
	750013 Comm. Centres - Emergency Capital Repairs	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	16,061	20,000	3,939
	750034 Selkirk CC - Elevator Replac.	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	206,916	250,000	43,084
	781001 General Repairs/Maintenance	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	2,239	5,000	2,761
	782010 Front Door Replacement	Project Ongoing within Revised Budget		509	13,000	12,491
	782011 General Repairs/Maintenance	Project Ongoing within Revised Budget		6,207	20,000	13,793
	784003 Log Cabin Exhibit Improvements	Project Ongoing within Revised Budget		-	30,000	30,000
	791004 Picnic Tables-Additional Stock	Project Not Started and Recommended to Close	THAT this project be closed.	-	2,500	2,500
	791005 Festival Equipment (Tents, Podium/Spkrs)	Project Ongoing within Revised Budget		1,974	3,500	1,526
	782007 Flooring - Refinish and Replacement	Project Ongoing within Revised Budget		-	11,000	11,000
	782006 Stair Riser Replacement	Project Ongoing within Revised Budget		3,024	50,000	46,976
	705025 CPP - Lowbanks Firefighter Association Storage Building Construction	Project Ongoing within Revised Budget		-	35,000	35,000
	705027 CPP - Hagersville Fire Stn Digital Sign Project	Project Ongoing within Revised Budget		437	30,000	29,563
	791009 Recreation Facility Development Strategy	Project Ongoing within Revised Budget		6,108	110,000	103,892
	705031 CPP - Dunnville Waterfront Park Storyboards	Project Ongoing within Revised Budget		6,910	18,000	11,090
Economic Development & Tourism	821002 Dunnville Industrial Park Master Plan	Project Ongoing within Revised Budget		642,316	760,000	117,684
·	821003 Business Park Development - North Caledonia	Project Ongoing within Revised Budget		-	196,400	,
	821004 Comprehensive Signage Strategy	Project Ongoing within Revised Budget		31,628	39,000	7,372
	825001 Promotional & Directional Sign Replacement	Project Ongoing within Revised Budget		16,801		,
	825003 Tourism Product Development - Cycling	Project Ongoing within Revised Budget		67,832		
	821001 Tourism Partnership Signage Program	Project Not Started and Recommended to Close	THAT this project be closed.	-	6,400	,
Emergency Services	221001 Nozzles/Appliances	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	9.937	,	
- 01	221002 Gas Detection Equipment	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	4.682	-,	



Project Complies within Reviewed Soughet and Recommended to Clase   14 th project be cloud.   17.5 to 17.5 t	Division	Project	Status Category	Recommendation	LTD Actuals	Revised Budget	Variance
211000 Feet   Proposed Complete within Feetives Disuglet and Recommended to Close   Proposed Complete within Feetives Disuglet and Recommended to Close   Proposed Complete within Feetives Disuglet and Recommended to Close   Proposed Complete within Feetives Disuglet and Recommended to Close   Proposed Complete within Feetives Disuglet and Recommended to Close   Proposed Complete within Feetives Disuglet and Recommended to Close   Proposed Complete within Feetives Disuglet and Recommended to Close   Proposed Complete within Feetives Disuglet and Recommended to Close   Proposed Complete within Feetives Disuglet and Recommended to Close   Proposed Complete within Feetives Disuglet and Recommended to Close   Proposed Complete within Feetives Disuglet and Recommended to Close   Proposed Complete within Feetives Disuglet and Recommended to Close   Proposed Complete within Feetives Disuglet and Recommended to Close   Proposed Complete within Feetives Disuglet and Recommended to Close   Proposed Complete within Feetives Disuglet and Recommended to Close   Proposed Complete within Feetives Disuglet and Recommended to Close   Proposed Complete within Feetives Disuglet and Recommended to Close   Proposed Complete within Feetives Disuglet and Recommended to Close   Proposed Complete within Feetives Disuglet and Recommended to Close   Proposed Complete within Feetives Disuglet and Recommended to Close   Proposed Complete within Feetives Disuglet and Recommended to Close   Proposed Complete within Feetives Disuglet and Recommended to Close   Proposed Complete within Feetives Disuglet and Recommended to Close   Proposed Complete within Feetives Disuglet and Recommended to Close   Proposed Complete within Feetives Disuglet and Recommended to Close   Proposed Complete within Feetives Disuglet and Recommended to Close   Proposed Complete within Feetives Disuglet and Recommended to Close   Proposed Complete within Feetives Disuglet and Recommended to Close   Proposed Complete within Feetives Disuglet and Recommended to Close	Emergency Services	221003 Bunker Gear	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	73,725	74,200	475
21/1006   Pages   Profession Robbin. Comit Fuglish   Project Complete within Revised Budget and Recommended to Close   PATA Titles project be closed.   97,150   98,000   10,481   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10,700   10		221004 Firefighting Tools	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	10,785	11,160	375
221007 SAR Apulment		221005 Hose	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	9,823	10,000	177
21000 Funchisses by Associations   Project Compilere within Newtood Bugget and Recommended to Cose   That This project be closed.   9,806   10,000   33.4		221006 Pagers/Portable Radios- Com'n Equip't	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	44,404	44,700	296
2.1010 Varie and fix Rescus (shi Replacements)   Project Complete within Reviewel Budget and Recommended to Close   1341 this project be closed.   2.500 km care   2.500 km		221007 SCBA Equipment	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	97,150	98,000	850
22002 CA		221008 Purchases by Associations	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	13,509	30,000	16,491
25003 Remote Acress Verbilder and Trailer   Project Mod Started and Recommended to Close   144 This project be closed.   1,620   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,800   2,8		221010 Water and Ice Rescue Suit Replacements	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	9,866	10,000	134
S41010 Parametic Services - Medical Fluight Replacement   Project Complete within Revised Budget and Recommended to Close   TAPA This project be closed.   2,079   3,000   8,78   8,78   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,000   1,0		222002 CAL - Donation Firefighting Rescue Vehicle	Project Ongoing within Revised Budget		-	35,000	35,000
		225003 Remote Access Vehicle and Trailer	Project Not Started and Recommended to Close	THAT this project be closed.	-	28,000	28,000
S1013 Community Parametics Laptops/Monitoris   Project Complete within Revised Budget and Recommended to Close   11AT this project be closed.   4.14   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.00   8.0		541001 Paramedic Services - Medical Equip't Replacm't	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	16,202	25,000	8,798
S1017 Community Paramedics Technology Ugardes   Poject Complete within Revised Budget and Recommended to Close   ThAT this project be closed.   A14   A18		541003 Furniture/Appliances-Replacement	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	2,679	3,000	321
22000 Auto Extrication Airbags   Project Complete within Revised Budget and Recommended to Close   THAT this project be closed.   4,84   8,50   329   22000 Auto Extrication Mini-Spreader   Project Complete within Revised Budget and Recommended to Close   THAT this project be closed.   4,78   5,00   2017   22000 Auto Extrication Struit Stabilization Struit   Project Complete within Revised Budget and Recommended to Close   THAT this project be closed.   9,61   10,500   358   22000 Auto Extrication Struit Stabilization Struit   Project Complete within Revised Budget and Recommended to Close   THAT this project be closed.   10,154   10,500   368   2000 Auto Extrication Struit Stabilization Struit   Project Complete within Revised Budget and Recommended to Close   THAT this project be closed.   10,154   10,500   368   2000 Auto Extrication Struit Stabilization Struit   Project Complete within Revised Budget and Recommended to Close   THAT this project be closed.   33,229   35,00   271   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11,500   11		541013 Community Paramedics Laptops/Monitors	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	4,419	4,500	81
2900 Auto Extrication Mini-Cutter   Project Complete within Revised Budget and Recommended to Close   THAT this project be closed.   5,29   5,50   208   208   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   200   2		541017 Community Paramedics Technology Upgrades	Project Ongoing within Revised Budget		-	9,000	9,000
29006 Auto Extraction Mini-Spreader   Project Complete within Revised Budget and Recommended to Close   1141 this project be closed.   9,961   0,500   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,36   0,3		229004 Auto Extrication Airbags	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	8,141	8,500	359
29005 Auto Extrication Stabilization Equip   Project Complete within Revised Budget and Recommended to Close   THAT this project be closed.   9,61   10,50   33   36   36   36   36   36   36   3		229007 Auto Extrication Mini-Cutter	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	4,783	5,000	
22003 Auto Extrication Struxt Sabilization Equip   Project Complete within Revised Budget and Recommended to Close   THAT this project be closed.   23,087   25,000   19,135   22,0101 Communication System Upgrades   Project Complete within Revised Budget and Recommended to Close   THAT this project be closed.   23,087   25,000   27,135   23,000 Auto Extrication Mini-Spreader   Project Complete within Revised Budget and Recommended to Close   THAT this project be closed.   4,783   5,000   22,170   22,7000 Auto Extrication Mini-cutter   Project Complete within Revised Budget and Recommended to Close   THAT this project be closed.   4,783   5,000   22,170   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,100   22,10		229006 Auto Extrication Mini-Spreader	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	5,292	5,500	
Project Complete within Revised Budget and Recommended to Close   THAT this project be closed.   32,087   25,000   1,913   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1,920   1		229005 Auto Extrication Stabilization Struts	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.			
221019 Communication System Upgrades   Project Complete within Revised Budget and Recommended to Close   THAT this project be closed.   33,29   33,00   271   234007 Auto Extrication Mini-Cutter   Project Complete within Revised Budget and Recommended to Close   THAT this project be closed.   4,783   5,000   217   217000 Auto Extrication Mini-Cutter   Project Complete within Revised Budget and Recommended to Close   THAT this project be closed.   4,783   5,000   217   217000 General Admin Office Repairs   Project Complete within Revised Budget and Recommended to Close   THAT this project be closed.   4,783   5,000   217   217000 General Admin Office Repairs   Project Complete within Revised Budget and Recommended to Close   THAT this project be closed.   4,783   5,000   217   217000 General Admin Office Repairs   Project Complete within Revised Budget and Recommended to Close   THAT this project be closed.   4,783   3,900   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,100   2,1		222003 Auto Extrication Strut Stabilization Equip	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	10,154	10,500	346
234007 Auto Extrication Mini-Spreader   Project Complete within Revised Budget and Recommended to Close   THAT this project be closed.   4,783   5,000   217   21700 Auto Extrication Mini-cutter   Project Complete within Revised Budget and Recommended to Close   THAT this project be closed.   4,783   5,000   217   2170   2170   2170 General Admin Office Repairs   Project Complete within Revised Budget and Recommended to Close   THAT this project be closed.   4,783   5,000   217   2170   2170 General Admin Office Repairs   Project Complete within Revised Budget and Recommended to Close   THAT this project be closed.   4,783   5,000   217   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170   2170		228012 Roof Replacement	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	23,087	25,000	1,913
234008 Auto Extrication Mini-cutter   Project Complete within Revised Budget and Recommended to Close   THAT this project be closed.   4,783   5,000   217   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700   21700		221019 Communication System Upgrades	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	33,229	33,500	271
227004 Auto Extrication Mini-cuter Project Complete within Revised Budget and Recommended to Close 221022 Fire Safety Grant Program Technology Project Complete within Revised Budget and Recommended to Close 221022 Fire Safety Grant Program Technology Project Complete within Revised Budget and Recommended to Close 349003 Street Light Placement (Rural Intersections) Project Complete within Revised Budget and Recommended to Close 349006 Installation of Streetlights at Intersections Project Complete within Revised Budget and Recommended to Close 349006 Installation of Streetlights and Revised Budget and Recommended to Close 349006 Installation of Streetlights and Revised Budget and Recommended to Close 349007 Streetlight Design and Revise Project Complete within Revised Budget and Recommended to Close 349006 Installation of Streetlights and Revised Budget and Recommended to Close 349006 Installation of Streetlights and Revised Budget and Recommended to Close 349006 Installation of Streetlights and Revised Budget and Recommended to Close 349006 Installation of Streetlights and Revised Budget and Recommended to Close 349006 Installation of Streetlights and Revised Budget and Recommended to Close 349006 Installation of Streetlights and Revised Budget and Recommended to Close 349006 Installation of Streetlights and Revised Budget and Recommended to Close 349006 Installation of Streetlights and Revised Budget and Recommended to Close 349006 Installation Streetlights and Revised Budget and Recommended to Close 349006 Installation Streetlights and Revised Budget and Recommended to Close 349006 Installation Streetlights and Revised Budget and Recommended to Close 349006 Installation Streetlights and Revised Budget and Recommended to Close 349006 Installation Streetlights and Revised Budget and Recommended to Close 349006 Installation Streetlight Revised Budget and Recommended to Close 349006 Installation Streetlight Revised Budget and Recommended to Close 349006 Installation Streetlights Revised Budget and Recommended to C		234007 Auto Extrication Mini-Spreader	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.			
21022 General Admin Office Repairs 21022 Fire Safety Grant Program Technology Project Complete within Revised Budget and Recommended to Close Figineering Services A99003 Street Light Placement (Rural Intersections) Project Complete within Revised Budget and Recommended to Close A99004 Lakeshore Rural Streetlights at Intersections A99006 Installation of Streetlights at Intersections A99007 Streetlight Design and Review Project Complete within Revised Budget and Recommended to Close A99006 Installation of Streetlights Service A99007 Streetlight Design and Review Project Complete within Revised Budget and Recommended to Close A99008 August Andrew Project Complete within Revised Budget and Recommended to Close A99008 Argive Bridge Street Light Reconfiguration A99008 Argive Bridge Street Light Reconfiguration Project Complete within Revised Budget and Recommended to Close A99008 Argive Bridge Street Light Reconfiguration Alder Str Cedar to West [W] [WW] [SS] Project Complete within Revised Budget and Recommended to Close A99008 Argive Bridge Street Light Reconfiguration Argive Andrew Argive Ar		234008 Auto Extrication Mini-cutter	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	4,783	5,000	217
Egineering Services 349003 Street Light Placement (Rural Intersections) Project Complete within Revised Budget and Recommended to Close 3490004 Lakeshore Rural Streetlights at Intersections Project Complete within Revised Budget and Recommended to Close 3490006 Installation of Streetlights as a fune section of Streetlights and Review Project Complete within Revised Budget and Recommended to Close 3490007 Streetlight Design and Review Project Complete within Revised Budget and Recommended to Close 14AT this project be closed. 108,126 134,000 25,874 349007 Streetlight Design and Review Project Complete within Revised Budget and Recommended to Close 14AT this project be closed. 108,126 134,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35,000 35		227004 Auto Extrication Mini-cutter	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	4,783	5,000	217
Engineering Services 349003 Street Light Placement (Rural Intersections) Project Complete within Revised Budget and Recommended to Close 349004 Lakeshore Rural Streetlights at Intersections Project Complete within Revised Budget and Recommended to Close THAT this project be closed. 26,032 5,000 23,878 349006 Installation of Streetlights Position Project Complete within Revised Budget and Recommended to Close THAT this project be closed. 16,032 5,000 23,978 349007 Streetlight Design and Review Project Complete within Revised Budget and Recommended to Close THAT this project be closed. 1,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,000 3,0		221020 General Admin Office Repairs	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	10,761	11,500	739
349004 Lakeshore Rural Streetlights at Intersections 349006 Installation of Streetlights Project Complete within Revised Budget and Recommended to Close THAT this project be closed. 108,126 134,000 25,874 349007 Streetlight Design and Review Project Complete within Revised Budget and Recommended to Close THAT this project be closed. 1-6,000 25,874 349008 Argyle Bridge Street Light Reconfiguration Project Not Started and Recommended to Close THAT this project be closed. 1-6,000 35,000 37,000 Cayuga Talbot Street - Ouse to Montour [W] [WW] [SS] Project Complete within Revised Budget and Recommended to Close THAT this project be closed. 1-7,21,000 1,776,900 36,470 37,2003 Dun - Alder St - Cedar to West [W] [WW] [SS] Project Complete within Revised Budget and Recommended to Close THAT this project be closed. 1-7,21,000 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900 1,776,900		221022 Fire Safety Grant Program Technology	Project Ongoing within Revised Budget		3,980	6,100	2,120
349006 Installation of Streetlights Project Complete within Revised Budget and Recommended to Close 349007 Streetlight Design and Review Project Complete within Revised Budget and Recommended to Close 349008 Argyle Bridge Street Light Reconfiguration Project Not Started and Recommended to Close 372001 Cayuga Talbot Street - Ouse to Montour [W] [WW] [SS] Project Complete within Revised Budget and Recommended to Close 372003 Dun - Alder St - Cedar to West [W] [WW] [SS] Project Complete within Revised Budget and Recommended to Close 372003 Dun - Alder St - Cedar to West [W] [WW] [SS] Project Complete within Revised Budget and Recommended to Close 372003 Dun - Alder St - Cedar to West [W] [WW] [SS] Project Complete within Revised Budget and Recommended to Close 372003 Dun - Alder St - Cedar to West [W] [WW] [SS] Project Complete within Revised Budget and Recommended to Close 372008 Cay - Ouse St S - Talbot to Tuscarora [ClW] Project Complete within Revised Budget and Recommended to Close 372008 Cay - Chippewa St W - Ottawa to Cayuga [ClW] Project Complete within Revised Budget and Recommended to Close 372001 Cay - Seneca St S - Tuscarora to McKay [ClW] Project Complete within Revised Budget and Recommended to Close 372001 Cay - Seneca St S - Tuscarora to McKay [ClW] Project Complete within Revised Budget and Recommended to Close 372001 Cay - Seneca St S - Tuscarora to McKay [ClW] Project Complete within Revised Budget and Recommended to Close 372001 Cay - Seneca St S - Tuscarora to McKay [ClW] Project Complete within Revised Budget and Recommended to Close 372001 Cay - Seneca St S - Tuscarora to McKay [ClW] Project Complete within Revised Budget and Recommended to Close 372001 Cay - Seneca St S - Tuscarora to McKay [ClW] Project Complete within Revised Budget and Recommended to Close 372001 Cay - Seneca St S - Cayuga St S - Seneca to Brant [ClW] Project Complete within Revised Budget and Recommended to Close 372002 Cay - McKay St S - Seneca to Ottawa [W] Project Complete within Revised Budget and Recommended to Clo	Engineering Services	349003 Street Light Placement (Rural Intersections)	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	26,204	27,000	796
349007 Streetlight Design and Review Project Complete within Revised Budget and Recommended to Close THAT this project be closed. 349008 Argyle Bridge Street Light Reconfiguration Project Not Started and Recommended to Close THAT this project be closed. 35,000 35,000 35,000 372001 Cayuga Talbot Street - Ouse to Montour [W] [WW] [SS] Project Complete within Revised Budget and Recommended to Close THAT this project be closed. 2,755,400 2,791,800 36,470 172000 Dun - Alder St - Cedar to West [W] [WW] [SS] Project Complete within Revised Budget and Recommended to Close THAT this project be closed. 1,721,000 1,760,00 55,891 172000 Cay - Caledonia Arterial Road Project Ongoing within Revised Budget This Project Description of the Complete within Revised Budget That this project be closed. 1,721,000 1,760,00 55,891 172000 Cay - Chippewa St W - Ottawa to Cayuga [CIW] Project Complete within Revised Budget and Recommended to Close THAT this project be closed. 117,207 161,300 44,093 172000 Cay - Seneca St S - Tuscarora to McKay [CIW] Project Complete within Revised Budget and Recommended to Close THAT this project be closed. 101,878 120,000 18,122 17201 Cay - Seneca St S - Seneca to Brant [CIW] Project Complete within Revised Budget and Recommended to Close THAT this project be closed. 139,795 139,800 5 372012 Cay - Brant St - Ouse St S to Cayuga St S [CIW] Project Complete within Revised Budget and Recommended to Close THAT this project be closed. 139,795 139,800 5 372012 Cay - Brant St - Ouse St S to Cayuga St S [CIW] Project Complete within Revised Budget and Recommended to Close THAT this project be closed. 139,795 139,800 5 372012 Cay - McKay St W - Seneca to Ottawa [W] Project Complete within Revised Budget and Recommended to Close THAT this project be closed. 66,386 66,400 32 372029 Cay - McKay St E - Thorburn to Fisher Carrier Project Complete within Revised Budget and Recommended to Close THAT this project be closed. 63,800 63,800 20 372029 Cay - McKay St E - Thorburn to Fisher Carrier Project Decomplete within R		349004 Lakeshore Rural Streetlights at Intersections	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	26,032	50,000	23,968
349008 Argyle Bridge Street Light Reconfiguration Project Not Started and Recommended to Close THAT this project be closed. 2,755,420 2,791,890 35,000 372001 Cayuga Talbot Street - Ouse to Montour [W] [WW] [SS] Project Complete within Revised Budget and Recommended to Close THAT this project be closed. 2,755,420 2,791,890 36,470 372003 Dun - Alder St - Cedar to West [W] [WW] [SS] Project Complete within Revised Budget and Recommended to Close THAT this project be closed. 1,721,009 1,776,900 55,891 372008 Cay - Ouse St S - Talbot to Tuscarora [CIW] Project Ongoing within Revised Budget This Revised Budget That This project be closed. 117,207 161,300 44,093 372009 Cay - Chippewa St W - Ottawa to Cayuga [CIW] Project Complete within Revised Budget and Recommended to Close THAT this project be closed. 147,958 149,800 1,842 372010 Cay - Seneca St S - Tuscarora to McKay [CIW] Project Complete within Revised Budget and Recommended to Close THAT this project be closed. 101,878 120,000 18,122 372011 Cay - Cayuga St S - Seneca to Brant [CIW] Project Complete within Revised Budget and Recommended to Close THAT this project be closed. 139,795 139,800 5 372012 Cay - Brant St - Ouse St S to Cayuga St S [CIW] Project Complete within Revised Budget and Recommended to Close THAT this project be closed. 139,795 139,800 5 372012 Cay - Brant St - Ouse St S Cayuga St S [CIW] Project Complete within Revised Budget and Recommended to Close THAT this project be closed. 38,670 38,670 30 30 372012 Cay - McKay St W - Seneca to Ottawa [W] Project Complete within Revised Budget and Recommended to Close THAT this project be closed. 66,386 66,400 32 372029 Cay - McKay St E - Thorburn to Fisher Carrier Project Complete within Revised Budget and Recommended to Close THAT this project be closed. 66,380 63,800 20		349006 Installation of Streetlights	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	108,126	134,000	25,874
372001 Cayuga Talbot Street - Ouse to Montour [W] [WW] [SS] 372003 Dun - Alder St - Cedar to West [W] [WW] [SS] 372007 Caledonia Arterial Road 372007 Caledonia Arterial Road 372008 Cay - Ouse St S - Talbot to Tuscarora [CIW] 372008 Cay - Ouse St S - Talbot to Tuscarora [CIW] 372007 Cay - Chippewa St W - Ottawa to Cayuga [CIW] 372007 Cay - Chippewa St W - Ottawa to Cayuga [CIW] 372007 Cay - Chippewa St W - Ottawa to Cayuga [CIW] 372008 Cay - Chippewa St W - Ottawa to Cayuga [CIW] 372008 Cay - Chippewa St W - Ottawa to Cayuga [CIW] 372010 Cay - Seneca St S - Tuscarora to McKay [CIW] 372011 Cay - Cayuga St S - Seneca to Brant [CIW] 372012 Cay - Brant St - Ouse St S I Cayuga St S [CIW] 372012 Cay - McKay St W - Seneca to Clawa [W] 372012 Cay - McKay St W - Seneca to Clawa [W] 37202 Cay - McKay St E - Thorburn to Fisher Carrier 372012 Cay - McKay St E - Thorburn to Fisher Carrier		349007 Streetlight Design and Review	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	-	5,000	5,000
372003 Dun - Alder St - Cedar to West [W] [WW] [SS]  Project Complete within Revised Budget and Recommended to Close 372007 Caledonia Arterial Road 372008 Cay - Ouse St S - Talbot to Tuscarora [CIW] 372008 Cay - Ouse St S - Talbot to Tuscarora [CIW] 372009 Cay - Chippewa St W - Ottawa to Cayuga [CIW] 372010 Cay - Seneca St S - Tuscarora to McKay [CIW] 372011 Cay - Seneca St S - Tuscarora to McKay [CIW] 372012 Cay - Brant St - Ouse St S (Cayuga St S (CIW)] 372028 Cay - McKay St W - Seneca to Ottawa [W] 372029 Cay - McKay St E - Thorburn to Fisher Carrier  Project Complete within Revised Budget and Recommended to Close 372012 Cay - McKay St E - Thorburn to Fisher Carrier  THAT this project be closed. 1,721,009 1,776,900 55,891 1,772,009 5,891 1,772,009 5,891 1,772,000 5,891 1,772,000 5,891 1,772,000 5,891 1,772,000 5,891 1,772,000 5,891 1,772,000 5,891 1,772,000 5,891 1,772,000 5,891 1,772,000 5,891 1,772,000 5,891 1,772,000 5,891 1,772,000 6,848,695 117,007 161,300 44,093 17,707 161,300 44,093 17,707 161,300 44,093 17,707 161,300 17,707 161,300 17,707 161,300 17,707 161,300 17,707 161,300 17,707 161,300 17,707 161,300 17,707 161,300 17,707 161,300 17,707 161,300 17,707 161,300 17,707 161,300 17,707 161,300 17,707 161,300 17,707 161,300 17,707 161,300 17,707 161,300 17,707 161,300 17,707 161,300 17,707 161,300 17,707 161,300 17,707 161,300 17,707 161,300 17,707 161,300 17,707 161,300 17,707 161,300 17,707 161,300 17,707 161,300 17,707 161,300 17,707 161,300 17,707 161,300 17,707 161,300 17,707 161,300 17,707 161,300 17,707 161,300 17,707 161,300 17,707 161,300 17,707 161,300 17,707 161,300 17,707 161,300 17,707 161,300 17,707 161,300 17,707 161,300 17,707 161,300 17,707 161,300 17,707 161,300 17,707 161,300 17,707 161,300 17,707 161,300 17,707 161,300 17,707 161,300 17,707 161,300 17,707 161,300 17,707 161,300 17,707 161,300 17,707 161,300 17,707 161,300 17,707 161,300 17,707 161,300 17,707 161,300 17,707 161,300 17,707 161,300 17,707 161,300 17,707 17,707 17,707 17,707 17,707 17,707 17,707 17,707 17,707 17,707 1		349008 Argyle Bridge Street Light Reconfiguration	Project Not Started and Recommended to Close	THAT this project be closed.	-	35,000	35,000
372007 Caledonia Arterial Road Project Ongoing within Revised Budget 372008 Cay - Ouse St S - Talbot to Tuscarora [CIW] Project Ongoing within Revised Budget 372009 Cay - Chippewa St W - Ottawa to Cayuga [CIW] Project Complete within Revised Budget and Recommended to Close 372010 Cay - Seneca St S - Tuscarora to McKay [CIW] Project Complete within Revised Budget and Recommended to Close 372011 Cay - Cayuga St S - Seneca to Brant [CIW] Project Complete within Revised Budget and Recommended to Close 372012 Cay - Brant St - Ouse St S to Cayuga St S [CIW] Project Complete within Revised Budget and Recommended to Close 372012 Cay - McKay St W - Seneca to Ottawa [W] Project Complete within Revised Budget and Recommended to Close THAT this project be closed. 139,795 139,800 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,993 144,		372001 Cayuga Talbot Street - Ouse to Montour [W] [WW] [SS]	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	2,755,420	2,791,890	36,470
372008 Cay - Ouse St S - Talbot to Tuscarora [CIW] 372009 Cay - Chippewa St W - Ottawa to Cayuga [CIW] 372009 Cay - Chippewa St W - Ottawa to Cayuga [CIW] 372010 Cay - Seneca St S - Tuscarora to McKay [CIW] 372010 Cay - Seneca St S - Tuscarora to McKay [CIW] 372011 Cay - Cayuga St S - Seneca to Brant [CIW] 372012 Cay - Brant St - Ouse St S to Cayuga St S [CIW] 372012 Cay - Brant St - Ouse St S to Cayuga St S [CIW] 372028 Cay - McKay St W - Seneca to Ottawa [W] 372029 Cay - McKay St E - Thorburn to Fisher Carrier  Project Ongoing within Revised Budget Project Complete within Revised Budget and Recommended to Close THAT this project be closed. THAT		372003 Dun - Alder St - Cedar to West [W] [WW] [SS]	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	1,721,009	1,776,900	55,891
372009 Cay - Chippewa St W - Ottawa to Cayuga [CIW]  372010 Cay - Seneca St S - Tuscarora to McKay [CIW]  372011 Cay - Cayuga St S - Seneca to Brant [CIW]  372012 Cay - Brant St - Ouse St S to Cayuga St S [CIW]  372012 Cay - McKay St W - Seneca to Ottawa [W]  372029 Cay - McKay St E - Thorburn to Fisher Carrier  Project Complete within Revised Budget and Recommended to Close Project Complete within Revised Budget and Recommended to Close THAT this project be closed.  THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT thi		372007 Caledonia Arterial Road	Project Ongoing within Revised Budget		242,305	8,731,000	8,488,695
372010 Cay - Seneca St S - Tuscarora to McKay [CIW]  372011 Cay - Cayuga St S - Seneca to Brant [CIW]  372012 Cay - Brant St - Ouse St S to Cayuga St S [CIW]  372028 Cay - McKay St W - Seneca to Ottawa [W]  372029 Cay - McKay St E - Thorburn to Fisher Carrier  Project Complete within Revised Budget and Recommended to Close Project Complete within Revised Budget and Recommended to Close THAT this project be closed.  THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THA		372008 Cay - Ouse St S - Talbot to Tuscarora [CIW]	Project Ongoing within Revised Budget		117,207	161,300	44,093
372011 Cay - Cayuga St S - Seneca to Brant [CIW] Project Complete within Revised Budget and Recommended to Close THAT this project be closed. 133,795 139,800 5 372012 Cay - Brant St - Ouse St S to Cayuga St S [CIW] Project Complete within Revised Budget and Recommended to Close THAT this project be closed. 38,670 38,700 372028 Cay - McKay St W - Seneca to Ottawa [W] Project Complete within Revised Budget and Recommended to Close THAT this project be closed. 5 THAT this project be closed. 66,368 66,400 32 372029 Cay - McKay St E - Thorburn to Fisher Carrier Project Complete within Revised Budget and Recommended to Close THAT this project be closed. 63,780 63,800 20		372009 Cay - Chippewa St W - Ottawa to Cayuga [CIW]	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	147,958	149,800	1,842
372012 Cay - Brant St - Ouse St S to Cayuga St S [CIW]  Project Complete within Revised Budget and Recommended to Close THAT this project be closed.  THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed. THAT this project be closed.		372010 Cay - Seneca St S - Tuscarora to McKay [CIW]	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	101,878	120,000	,
372028 Cay - McKay St W - Seneca to Ottawa [W] Project Complete within Revised Budget and Recommended to Close THAT this project be closed. 66,368 66,400 32 372029 Cay - McKay St E - Thorburn to Fisher Carrier Project Complete within Revised Budget and Recommended to Close THAT this project be closed. 63,780 63,800 20		372011 Cay - Cayuga St S - Seneca to Brant [CIW]	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.			
372029 Cay - McKay St E - Thorburn to Fisher Carrier Project Complete within Revised Budget and Recommended to Close THAT this project be closed. 63,780 63,800 20		372012 Cay - Brant St - Ouse St S to Cayuga St S [CIW]	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	38,670	38,700	30
		372028 Cay - McKay St W - Seneca to Ottawa [W]	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	66,368	66,400	32
373014 Rainham Rd. Sandusk Rd to Chaanside Rd Project Complete within Revised Rudget and Recommended to Close THAT this project to closed 904 922 1 122 000 127 179		372029 Cay - McKay St E - Thorburn to Fisher Carrier	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	63,780	63,800	20
57-3014 Reliminative Salitation Reliable Reliabl		373014 Rainham Rd-Sandusk Rd to Cheapside Rd	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	994,822	1,132,000	137,178
373015 Rainham Rd- Cheapside Rd to Hald Rd 53 Project Complete within Revised Budget and Recommended to Close THAT this project be closed. 951,642 1,009,500 57,858		373015 Rainham Rd- Cheapside Rd to Hald Rd 53	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	951,642	1,009,500	57,858
373016 Rainham Road - Sandusk to Haldimand Rd 55 Project Complete within Revised Budget and Recommended to Close THAT this project be closed. 755,942 774,000 18,058		373016 Rainham Road - Sandusk to Haldimand Rd 55	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	,	,	18,058
373051 Argyle Haddington Road Reconstruction - Signalization Project Complete within Revised Budget and Recommended to Close THAT this project be closed. 737,507 842,000 104,493		373051 Argyle Haddington Road Reconstruction - Signalization	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	737,507	842,000	104,493
374001 Annual Bridge Engineering Project Complete within Revised Budget and Recommended to Close THAT this project be closed. 34,866 113,000 78,134			Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.			
374002 OSIM Inspections Project Ongoing within Revised Budget 46,847 65,000 18,153		374002 OSIM Inspections	Project Ongoing within Revised Budget		46,847	65,000	18,153



Division	Project	Status Category	Recommendation	LTD Actuals	Revised Budget	Variance
Engineering Services	374003 Deck Condition Surveys	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	-	22,000	22,000
	374011 Sandusk Crk Culvert Replac Walpole (030034)	Project Ongoing within Revised Budget		8,604	9,500	896
	374012 Cayuga Hwy 3 Bridge - Approach Lighting	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	-	30,000	30,000
	374016 Hald Rd 9 at Shannon St - Retaining Wall Repl (19)	Project Ongoing within Revised Budget		119,646	180,000	60,354
	374019 Hart Rd Drain Replacement (D00005C)	Project Ongoing within Revised Budget		28,897	64,000	35,103
	374020 Hald Rd 9 at Merritt St - Retaining Wall Repl (18)	Project Ongoing within Revised Budget		134,530	190,000	55,470
	374021 County Hwy 54 Bridge removal (985401)	Project Ongoing within Revised Budget		6,278	20,000	13,722
	374022 Indian Line Culvert Rehab (982002)	Project Ongoing within Revised Budget		30,548	62,220	31,672
	374023 Third Line Culvert Rehab (000072)	Project Ongoing within Revised Budget		18,990	39,420	20,430
	374025 Townline Bridge Replacement (D00005)	Project Ongoing within Revised Budget		60,516	103,300	42,784
	374029 240-246 Caithness St W - Retaining Wall Repl (10)	Project Ongoing within Revised Budget		15,046	20,000	4,954
	374043 Reicheld Bridge Conc 5 Walpole Rehab (010020)	Project Ongoing within Revised Budget		483,588	951,000	467,412
	374052 Oswego Bridge Rehab (981501)	Project Ongoing within Revised Budget		732,355	1,565,000	832,645
	375001 Decommission Old Gas Wells/Cisterns	Project Not Started and Recommended to Close	THAT this project be closed.	-	35,000	35,000
	375008 Cal - Argyle/Haddington Intersection Improvements	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	712,936	775,560	62,624
	375017 Pt Maitland Rd Parking Improvements	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	32,624	40,000	7,376
	375021 Storm Event Repairs	Project Ongoing within Revised Budget		1,728,767	3,803,000	2,074,233
	375022 Storm Damage Work Location 1	Project Ongoing within Revised Budget		17,144	40,000	22,856
	375023 Storm Damage Work Location 2	Project Ongoing within Revised Budget		72,181	75,000	2,819
	375024 Storm Damage Work Location 3	Project Ongoing within Revised Budget		41,051	52,000	10,949
	375025 Storm Damage Work Location 4	Project Ongoing within Revised Budget		10,217	26,000	15,783
	375026 Storm Damage Work Location 19	Project Ongoing within Revised Budget		208,681	420,000	211,319
	375027 Storm Damage Work Location 35	Project Ongoing within Revised Budget		264,944	275,000	10,056
	375028 Storm Damage Work Location 36	Project Ongoing within Revised Budget		164,913	172,000	7,087
	376034 Calû Haddington û Argyle to Wigton	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	541,448	563,800	22,352
	376035 DUNN - Bridge St & Old Marina Paving	Project Ongoing within Revised Budget		520,005	586,700	66,695
	376036 Cal- Orkney East - Argyle to Banff	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	605,632	635,000	29,368
	376161 MTO Connecting Link - Broad St Dunn - Oak to Inman	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	1,289,243	1,330,000	40,757
	377003 Preliminary Engineering Investigations	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	26,358	26,400	42
	377004 Roads Needs Study	Project Ongoing within Revised Budget		48,490	75,000	26,510
	377006 Railway Grade Crossing Program	Project Ongoing within Revised Budget		19,409	50,000	30,591
	377010 Annual Traffic Count Study	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	39,188	39,200	12
	378001 McNichol Maintenance	Project Ongoing within Revised Budget		58,018	79,300	21,282
	378002 Babiy Maintenance	Project Ongoing within Revised Budget		8,242	23,500	15,258
	378003 Barry Maintenance	Project Ongoing within Revised Budget		11,467	25,500	14,033
	378004 Sugar Creek Main Maintenance	Project Ongoing within Revised Budget		67,179	67,200	21
	378005 Siddal Maintenance	Project Ongoing within Revised Budget		14,697	21,400	6,703
	378006 Holtrop Maintenance	Project Ongoing within Revised Budget		5,047	15,300	10,253
	378007 Allen Maintenance	Project Ongoing within Revised Budget		3,609	7,200	3,591
	378008 Moulton Station Maintenance	Project Ongoing within Revised Budget		2,059	17,300	15,241
	378009 Fred Buckner Maintenance	Project Ongoing within Revised Budget		8,751	25,500	16,749
	378010 Buckner Maintenance	Project Ongoing within Revised Budget		16,184	22,400	6,216
	378011 Broad Creek Maintenance	Project Ongoing within Revised Budget		11,995	33,600	21,605
	378012 Lindsay Maintenance	Project Ongoing within Revised Budget		7,408		16,092
	378014 Horseshoe Bay Maintenance	Project Ongoing within Revised Budget		10,532		20,468
	378016 James Main Maintenance	Project Ongoing within Revised Budget		448	51,400	50,952



Division	Project	Status Category	Recommendation	LTD Actuals	Revised Budget	Variance
Engineering Services	378019 Sweets Corners Maintenance	Project Ongoing within Revised Budget		12,176	18,100	5,924
	378023 Ordnance Reserve Maintenance	Project Ongoing within Revised Budget		795	800	5
	378025 Black Creek Maintenance	Project Ongoing within Revised Budget		182,518	182,900	382
	378028 Sixth Concession Maintenance	Project Ongoing within Revised Budget		3,764	4,000	236
	378029 Mazi Maintenance	Project Ongoing within Revised Budget		15,539	16,000	461
	378033 Harrop Maintenance	Project Ongoing within Revised Budget		11,722	16,300	4,578
	378034 Hunter Maintenance	Project Not Started and Recommended to Close	THAT this project be closed.	-	11,200	11,200
	378037 South Forks Maintenance	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	70,681	73,190	2,510
	378039 Maple Creek Dunn Branch Maint	Project Ongoing within Revised Budget		19,901	22,700	2,799
	378040 Bravin Maintenance	Project Ongoing within Revised Budget		71,018	71,100	82
	378041 Chrysler Maintenance	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	37,362	37,500	138
	378042 Deamude Maintenance	Project Ongoing within Revised Budget		23,554	23,600	46
	378043 West Kelly Maintenance	Project Ongoing within Revised Budget		67,077	67,600	523
	378044 Byers Maintenance	Project Ongoing within Revised Budget		4,686	5,300	614
	378045 Girling Maintenance	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	4,666	5,100	434
	378047 Boulton Maintenance	Project Ongoing within Revised Budget		25,299	25,320	21
	378048 Ellsworth Maintenance	Project Ongoing within Revised Budget		21,492	23,700	2,208
	378049 Furry Maintenance	Project Ongoing within Revised Budget		50,982	52,400	1,418
	378050 Mackeigan Maintenance	Project Ongoing within Revised Budget		15,783	17,270	1,487
	378051 Tweed Maintenance	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	41,319	47,900	6,581
	378053 Wolf Creek Maintenance	Project Ongoing within Revised Budget		-	9,200	9,200
	378054 Crow Road Maintenance	Project Ongoing within Revised Budget		5,208	13,800	8,592
	378055 East Kelly Maintenance	Project Ongoing within Revised Budget		11,144	14,100	2,956
	378056 Chalmers Dickout Maintenance	Project Ongoing within Revised Budget		15,869	26,600	10,731
	378057 H.E. Dickout Maintenance	Project Ongoing within Revised Budget		42,447	42,500	53
	378058 Bouck & Moyer Maintenance	Project Ongoing within Revised Budget		58,269	58,300	31
	378059 Brown Maintenance	Project Ongoing within Revised Budget		7,334	20,400	13,066
	378060 Boorsma Maintenance	Project Ongoing within Revised Budget		19,181	19,600	419
	378061 Charles Angle Maintenance	Project Ongoing within Revised Budget		3,215	8,200	4,985
	378062 Felgner Maintenance	Project Not Started and Recommended to Close	THAT this project be closed.	-	9,900	9,900
	378063 Harvey Maintenance	Project Ongoing within Revised Budget		4,152	12,300	8,148
	378064 Jones Maintenance	Project Not Started and Recommended to Close	THAT this project be closed.	-	6,200	6,200
	378065 Farr Maintenance	Project Not Started and Recommended to Close	THAT this project be closed.	-	12,300	12,300
	378066 Dent Maintenance	Project Ongoing within Revised Budget		26,907	46,900	19,993
	378067 Chick Hartnett Maintenance	Project Not Started and Recommended to Close	THAT this project be closed.	-	35,700	35,700
	378068 Hartnett Branch #1 Maintenance	Project Ongoing within Revised Budget		1,891		9,309
	378069 Hartnett Branch #2 Maintenance	Project Ongoing within Revised Budget		1,028	8,100	7,072
	378070 Hartnett Main Maintenance	Project Ongoing within Revised Budget		8,875	17,300	8,425
	378071 Chick Main Maintenance	Project Ongoing within Revised Budget		7,092	16,300	9,208
	378072 Chick Branch #1 Maintenance	Project Not Started and Recommended to Close	THAT this project be closed.	-	8,600	8,600
	378073 Chick Branch #2 Maintenance	Project Not Started and Recommended to Close	THAT this project be closed.	-	8,400	8,400
	378074 North Hutchinson N. Maintenance	Project Ongoing within Revised Budget		18,388		1,112
	378075 North Hutchinson S Maintenance	Project Ongoing within Revised Budget		13,783	17,300	3,517
	378076 South Hutchinson Maintenance	Project Ongoing within Revised Budget		17,359	26,500	9,141
	378077 Jarvis 1 Maintenance	Project Ongoing within Revised Budget		19,047		32,853
	378078 Jarvis 2 Maintenance	Project Ongoing within Revised Budget		17,290	34,340	17,050



Division	Project	Status Category	Recommendation	LTD Actuals	Revised Budget	Variance
Engineering Services	378079 S Caledonia Douglas Dr Mutual Agreement Dr	Project Ongoing within Revised Budget		456	50,500	50,044
	378083 Misc Municipal Drain Maintenance	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	2,371	,	,
	378084 Little Marsh Maintenance	Project Ongoing within Revised Budget		10,003	,	
	378086 Sugar Creek Maintenance	Project Not Started and Recommended to Close	THAT this project be closed.	-	35,000	
	378091 Vaughan Maintenance	Project Ongoing within Revised Budget		6,555	,	
	379001 Little Marsh Reconstruction (10)	Project Ongoing within Revised Budget		163,125	,	,
	379002 Carter Drain - Re-Construction (10-\$76,400)	Project Ongoing within Revised Budget		200,937		
	379003 Paisley Reconstruction (11)	Project Ongoing within Revised Budget		11,000	•	
	379004 Jarvis Drain 2 Construction (08)	Project Ongoing within Revised Budget		374,117	,	
	379005 Middaugh Drain Phase 1 - Construction (16)	Project Ongoing within Revised Budget		40,650		
	379006 Seneca Greens Construction	Project Ongoing within Revised Budget		8,900	,	
	379008 MTO Drain Petition - Hwy 3 & 56	Project Ongoing within Revised Budget		- 24.054	250,000	
	379009 Harrop Drain Engineers Report	Project Ongoing within Revised Budget	THAT this was inch by alread	21,054	,	
	381009 Gibson Rd, Link Rd to end	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	21,588		
	381013 Dunnville Townline Rd, Caistorville Rd to Hwy 3	Project Ongoing within Revised Budget		487,478	,	,
	381018 Townline Rd E - Hwy 56 to Junction Rd	Project Ongoing within Revised Budget		437,504		
	381019 Conc 1 Seneca - Hwy 56 to Singer Rd	Project Ongoing within Revised Budget		319,550		
	381020 Conc 1 Rd S - Junction Rd to Hald/Dunn Townline Rd	Project Ongoing within Revised Budget		297,507 53,207	,	,
	381021 Wilson Rd - Meadows Rd to south end	Project Ongoing within Revised Budget		· · · · · · · · · · · · · · · · · · ·	,	,
	381022 Dunn Hald Townline - Conc Rd 1 to Rd 17	Project Ongoing within Revised Budget		659,683		
	381024 Link Rd - Gibson to Richert Road	Project Ongoing within Revised Budget		366,215 360,071		
	381027 South Cayuga Road - Rd 20 to Rd 3 381028 Conc 9 Rainham - Old Talbot Road to end	Project Ongoing within Revised Budget Project Ongoing within Revised Budget		25,065	•	
	381032 Bains Road - Rd 20 to Rd 50			715,572		
	381033 Onondaga Road - Greens Rd to Sawmill Rd	Project Ongoing within Revised Budget Project Ongoing within Revised Budget		250,913	,	
	381034 Ortt Road - HD Twl to Hwy 3	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	677,348	•	,
	381035 Woods Road - stub west of Hwy 3	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	76,288		
	381036 Sweets Corners Rd - Bains Rd to Rainham Road	Project Complete within Revised Budget  Project Ongoing within Revised Budget	THAT this project be closed.	204,028		
	381037 Conc 6 Rainham - Road 12 to Road 20	Project Ongoing within Revised Budget		302,420	•	
	381037 Conc 2 Rd south - Windecker to Rd 32	Project Ongoing within Revised Budget		297,383		
	381039 Windecker Road - Hwy 3 to Conc Rd 1	Project Ongoing within Revised Budget		212,321	,	
	381040 Indiana Road E - Hwy 56 to Turnbull Rd	Project Ongoing within Revised Budget		300,243	,	
	381041 Indiana Road W - 3rd Line to River Rd	Project Ongoing within Revised Budget		388,720		
	381042 Turnbull Road - Rd 9 to Conc. 1 Seneca	Project Ongoing within Revised Budget		531,424		
	381043 Moul-Sher Twl - NS Drive to Canal Bank	Project Ongoing within Revised Budget		585,839		
	381044 Mt Olivet Road - Richert to Bains Rd	Project Ongoing within Revised Budget		192,119	•	. , ,
	381045 McGowan Road - 5th Line to end	Project Ongoing within Revised Budget		94,654		
	381046 Hart Road - Road 63 to Robinson Rd	Project Ongoing within Revised Budget		434,144	•	,
	381047 Reeds Road - Hwy 3 to Townline Road	Project Ongoing within Revised Budget		279,247	•	,
	381048 Melick Road - Moote Rd to Lane Rd	Project Ongoing within Revised Budget		466,448	,	
	381049 Windecker Road - Conc Rd 1 to Road 17	Project Ongoing within Revised Budget		324,048	•	,
	381050 Conc 14 Townsend - Twl Rd to Norfolk	Project Ongoing within Revised Budget		275,251	•	•
	381051 Dickhout Road - Moul Sher Twl to Rymer	Project Ongoing within Revised Budget		120,481		
	381052 Gore A Rd - Hutchinson to Wainfleet Twl	Project Ongoing within Revised Budget		375,638		
	381053 Richert Rd - River Rd to Road 20	Project Ongoing within Revised Budget		330,158	,	•
	381054 Wilson Rd - River Rd to Meadows Rd	Project Ongoing within Revised Budget		105,788		



Capital Project Details - December 31, 2021

Division	Project	Status Category	Recommendation	LTD Actuals	Revised Budget	Variance
Engineering Services	381055 Feeder Lane - Aiken Rd to Canal Bank Rd	Project Ongoing within Revised Budget		59,561	145,000	85,439
	381056 Townline Rd E - Junction to HD Twl	Project Ongoing within Revised Budget		545,153	545,200	47
	381057 Indiana Rd E - Turnbull to HD Twl	Project Ongoing within Revised Budget		81,277	121,500	40,223
	381058 Little Rd - Road 20 to Irish Line	Project Ongoing within Revised Budget		40,350	72,000	31,650
	381059 Conc 4 - Rd 56 east to end	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	28,458	37,000	8,542
	381060 Conc 4 - Stoney Creek Rd to Road 56	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	144,479	198,000	53,521
	381069 Calvert Rd - Gore A to Marshagan Rd	Project Ongoing within Revised Budget		68,939	95,100	26,161
	381070 Turnbull Rd - Townline Rd to Conc 1 Seneca	Project Ongoing within Revised Budget		199,836	215,100	15,264
	381071 Oneida Rd - 6th line to Tracks	Project Ongoing within Revised Budget		104,440	127,700	23,260
	381072 Stirling St - Oneida to Tracks	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	202,638	202,700	62
	381074 Meadows Rd - Sutor to Yaremy Rd	Project Ongoing within Revised Budget		56,366	56,900	534
	381075 Farr Rd - NS Drive to Mou Sher Twl	Project Ongoing within Revised Budget		18,690	35,000	16,310
	381076 Meadows Rd - Mt Olivet to Sutor Rd	Project Ongoing within Revised Budget		47,119	56,200	9,081
	381077 Singer Rd - Conc 2 Rd to Indiana Rd	Project Ongoing within Revised Budget		52,160	63,000	10,840
	381078 Booker Rd - Road 65 to Wainfleet Line	Project Ongoing within Revised Budget		56,449	72,000	15,551
	381079 Conc 12 Townsend - Rd 74 to Norfolk	Project Ongoing within Revised Budget		18,008	72,000	53,992
	381080 Grant Rd - Indiana Rd to Townline Rd	Project Ongoing within Revised Budget		6,469	20,000	13,531
	381081 Junction Rd - Hwy 3 to Townline Rd E	Project Ongoing within Revised Budget		30,686	58,000	27,314
	381082 Feeder Canal Ln - Rd 3 to Rd 64	Project Ongoing within Revised Budget		9,178	38,000	28,822
	381083 Lynvalley Rd - Hwy 6 to Road 70	Project Ongoing within Revised Budget		16,583	27,000	10,417
	381084 Sutor Rd - Bains Rd to Road 3	Project Ongoing within Revised Budget		14,699	41,000	26,301
	381085 Conc 3 Rainham - Sweets Rd to Bains Rd	Project Ongoing within Revised Budget		3,631	18,000	14,369
	381086 Bains Rd - Rd 50 to HD Twl	Project Ongoing within Revised Budget		75,756	445,680	369,924
	381087 S Cayuga Rd - River Rd to Road 20	Project Ongoing within Revised Budget		31,472	50,000	18,528
	381088 Yule Rd - Conc 9 Wal to Conc 8 Wal	Project Ongoing within Revised Budget		1,914	7,000	5,086
	381089 Moote Rd - Road 63 to County Line	Project Ongoing within Revised Budget		15,602	32,000	16,398
	381090 Duxbury Rd - Road 9 to Townline Rd	Project Ongoing within Revised Budget		41,362	70,000	28,638
	381091 Cranston Rd - Hwy 6 to Conc 9 Wal	Project Ongoing within Revised Budget		17,092	36,000	18,908
	381092 Project Manager, Gravel Road Conversion Program	Project Ongoing within Revised Budget		185,895	252,400	66,505
	383023 Cheapside Road - Highway 3 to Haldimand Road 20	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	1,095,628	1,153,600	57,972
	383024 Conc 15 Walpole - Hald Rd 55átoáHald Rd 70	Project Ongoing within Revised Budget		499,919	530,000	30,081
	383025 Hald Road 74 - Forest Park to Conc 12 Walpole	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	671,373	722,000	50,627
	383028 Conc 17 Walpole - Hald Rd 20 to Hald Rd 74	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	191,061	214,000	22,939
	383104 Conc 15 Walpole - Hald Rd 20 to Hald Rd 55	Project Ongoing within Revised Budget		244,733	320,100	75,367
	383159 Link Road - Kohler Road to Gibson Road	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	83,628	95,000	11,372
	451005 CCTV Inspections - Structural Ass'ments [SS] - Engineering	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	-	25,000	25,000
	452006 Argyle Bridge Sanitary Sewer Relocation [W]	Project Not Started and Recommended to Close	THAT this project be closed.	-	60,000	60,000
	454006 Walpole St - Sewer Pipe Upsize (Peel to Talbot)	Project Ongoing within Revised Budget		-	97,000	97,000
	471011 Replacement of Cast Iron Watermains	Project Ongoing within Revised Budget		137,498	137,500	2
	472004 Argyle Bridge Watermain Relocation [WW] (2017)	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	188,046	222,100	34,054
	475006 Ouse St S - Talbot to Tuscarora[CIW] [R]	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	283,035	317,000	33,965
	475007 Chippewa St W - Ottawa to Cayuga[CIW] [R]	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	248,257	253,000	4,743
	475008 Seneca St S - Tuscarora to McKay[CIW] [R]	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	240,769	240,800	31
	475009 Cayuga St S - Seneca to Brant[CIW] [R]	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	141,277	141,300	23
	475010 Brant St - Ouse St S to Cayuga St S [CIW] [R]	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	91,173	103,000	11,827
	475022 Cay - McKay St W - Seneca to Ottawa [W]	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	118,812	120,000	1,188

6 of 18



Division	Project	Status Category	Recommendation	LTD Actuals	Revised Budget	Variance
Engineering Services	475023 Cay - McKay St E - Thorburn to Fisher Carrier	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	94,625		35,375
	495003 CCTV Inspect Prgrm - Structural Assess'ts [WW]	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	7,857	,	
	495005 Cal - Park Lane-Blair Street Storm System	Project Ongoing within Revised Budget		316,954	•	,
	495006 Dun - Alder St - Cedar to West [W] [WW] [R]	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	2,630,391		
	495011 Argyle Street Storm	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	225,206		
	495012 Cal - Highland Blvd Storm Water Pond	Project Ongoing within Revised Budget		3,162		
	495013 Cay - McKay St/Winnett St Drainage Improvements	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	68,891		
	495014 Storm Water Management Pond Program	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	33,223		
	495018 Cay - Seneca St S - Tuscarora to McKay [W] [R]	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	163,171		,
	495020 Storm Sewer Improvement- Mines Road, Hwy 54 to 300 m North	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	181,565		
	729005 DUNN - Pt. Maitland Parking Lot	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	73,730	,	
	336005 Electronic Speed Warning Signs	Project Ongoing within Revised Budget	THAT III	58,355	,	,
	379012 Paauw Drain Construction	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	13,692		
	495024 King St West Storm Sewer Rehab	Project Ongoing within Revised Budget		60,575		
	174013 DMPB - Repair Parking Lot	Project Ongoing within Revised Budget		-	190,000	
	374042 286 Caithness St E - Retaining Wall Repl (17)	Project Ongoing within Revised Budget		14,867		
	374034 62-48 Caithness St W - Retaining Wall Repl (13)	Project Ongoing within Revised Budget		11,906		
	378015 Boyt Maintenance	Project Ongoing within Revised Budget		- 02.752	4,100	,
	372013 Cal - Blair St - Caithness to Park Lane [CIW]	Project Ongoing within Revised Budget		92,753		,
	372014 Cal - Cameron St - Caithness to Ross [CIW]	Project Ongoing within Revised Budget		91,561		
	372015 Cal - Park Lane - Inverness to end [CIW]	Project Ongoing within Revised Budget		130,430		
	372016 Cal - Queen Ave - Caithness to end [CIW] 376039 Cal- Dumfries - Orkney W to Morrison	Project Ongoing within Revised Budget		150,112 105,379		
	376041 Cal- Leith Crt - Morrison to end	Project Ongoing within Revised Budget		45,538		
	376037 Cal- Morrison Rd-Ross St to east end	Project Ongoing within Revised Budget		45,536 633,566	,	•
	376040 Cal- Morrison Ru-Ross St to east end	Project Ongoing within Revised Budget		50,485		. , ,
	376038 Cal- Ross St-Orkney W to Morrison	Project Ongoing within Revised Budget		132,484		
	383029 Canal Rd - Mumby RdátoáHald Rd 3	Project Ongoing within Revised Budget Project Ongoing within Revised Budget		61,754		
	383037 Downey Road - Rymer Rd to end	Project Origonia within Revised Budget  Project Ongoing within Revised Budget		263,516		,
	376049 Hag- Porter Ave	Project Ongoing within Revised Budget  Project Ongoing within Revised Budget		60,980		
	373017 Hald Rd 20 - Kohler Rd to Hald/Dunn Townline	Project Ongoing within Revised Budget  Project Ongoing within Revised Budget		2,809,638		
	373018 King Street West - Tracks to Concession 13	Project Ongoing within Revised Budget  Project Ongoing within Revised Budget		1,119,821	, ,	,
	383035 Moote Rd - Stringer Rd to Hald Rd 63	Project Ongoing within Revised Budget  Project Ongoing within Revised Budget		100,710		
	378087 Niece Maintenance	Project Not Started and Recommended to Close	THAT this project be closed.	100,710	16,300	
	374024 Retaining Wall Inspections	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	_	15,000	,
	378013 Stonehaven Maintenance	Project Ongoing within Revised Budget	That this project be closed.	_	10,900	•
	374027 Townsend Parkway Culvert Replace (987404)	Project Ongoing within Revised Budget		_	270,000	
	378017 Waines Maintenance	Project Ongoing within Revised Budget		_	25,500	
	374033 Wilkins Bridge Conc 5 Walpole Rehab (010012)	Project Ongoing within Revised Budget		10,580		
	331004 Pavement Preservation Program	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	78,540		
	379011 McNichol Updated Engineers Report	Project Ongoing within Revised Budget	That this project be closed.	1,785	•	
	336006 Munsee Talbot Traffic Signal Relocation	Project Ongoing within Revised Budget		8,595	,	
	372032 Cal - East Edinburgh Square - Caithness to Sutherland [CIW] [R]	Project Ongoing within Revised Budget		2,336		
	372033 Cal - West Edinburgh Square - Caithness to Sutherland [CIW] [R]	Project Ongoing within Revised Budget		-	20,000	
	372049 Sutherland St - Argyle St to East Edinburgh Square [CIW] [R]	Project Ongoing within Revised Budget		_	20,000	•
	372050 Caithness St - West Edinburgh Square to Nairne St [WW]	Project Ongoing within Revised Budget		763		



Capital Project Details - December 31, 2021

Division	Project	Status Category	Recommendation	LTD Actuals	Revised Budget	Variance
Engineering Services	372051 Nairne St - Caithness St - End [WW]	Project Ongoing within Revised Budget		-	20,000	20,000
	375030 Bird Road and Crown Road intersection improvements	Project Ongoing within Revised Budget		18,742	39,000	20,259
	375031 Bird Road and Moulton-Aiken Road intersection improvements	Project Ongoing within Revised Budget		27,284	50,000	22,716
	376173 MTO Connecting Links - Broad St Dunn - Oak to Pine	Project Ongoing within Revised Budget		891,555	955,670	64,115
	452043 Gravity Sewer Main Upsizing - Sutherland - Argyle to E. Edinburgh Sq [CIW] [W] [R]	Project Ongoing within Revised Budget		18,196	,	11,804
	452050 Gravity Sewer Main Upsizing - E. Edinburgh Sq to Caithness [CIW] [W] [R]	Project Ongoing within Revised Budget		19,970		5,030
	452051 Gravity Sewer Main Upsizing - Caithness to Nairne [R]	Project Ongoing within Revised Budget		2,468	,	22,532
	452052 Gravity Sewer Main Upsizing - Nairne to Pump Station	Project Ongoing within Revised Budget		8,538	-,	6,462
	472015 Blair St - Caithness to Park Lane[CIW] [R]	Project Ongoing within Revised Budget		142,095		
	472014 Cameron St - Caithness to Ross[CIW] [R]	Project Ongoing within Revised Budget		148,246		1,754
	472012 Park Lane - Inverness to end[CIW] [R]	Project Ongoing within Revised Budget		201,407		
	472013 Queen Ave - Caithness to end[CIW] [R]	Project Ongoing within Revised Budget		193,517		6,483
	472027 East Edinburgh Square - Caithness to Sutherland [CIW] [R] [WW]	Project Ongoing within Revised Budget		- 242	20,000	20,000
	472028 West Edinburgh Square - Caithness to Sutherland [CIW] [R] [WW]	Project Ongoing within Revised Budget			,	19,758
Environmental Operations	472030 Sutherland - Argyle to E Edinburgh Sq[CIW] [R] [WW] 424001 Waste Mgmt Facility Repairs	Project Ongoing within Revised Budget Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	1,447	20,000 15,000	20,000 13,553
Environmental Operations	425002 General Maintenance Perpetual	Project Complete within Revised Budget and Recommended to Close		3,002	10,000	6,998
	425002 General Maintenance Ferpetual 425003 Final Closure of Cell #1	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed. THAT this project be closed.	42,775	,	257,225
	427001 Final Grading and Seeding	Project Complete within Revised Budget and Recommended to close	THAT this project be closed.	295,918	,	,
	428004 General Maintenance Perpetual	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	7,374		2,626
	428006 Tom Howe - Tire Fire Cell Leachate Collection	Project Not Started and Recommended to Close	THAT this project be closed.		250,000	250,000
	428014 Landfill Gas Flare Variable Frequency Drive Replacement	Project Ongoing within Revised Budget	This this project se dioseal	_	15,000	15,000
	428015 Software (SCADA)	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	12,010		3,290
	429002 General Maintenance - Perpetual Sites	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	89	,	
	429004 Closed Landfill Site Well Decommissioning	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	45,840	,	9,160
	451008 Collection System - Annual Repair	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	32,333	60,000	27,667
	451015 Wastewater Operating Capital	Project Ongoing within Revised Budget		17,270	48,000	30,730
	451017 CCTV Inspections - Operations	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	25,446	35,000	9,554
	471005 Distribution System - Annual Repair & Replac't	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	64,835	85,000	20,165
	471008 Distribution Leak Detection Program	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	7,512	20,000	12,488
	471009 Water Operating Capital	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	7,021	40,000	32,979
	479003 Stelco IPS Operating Capital	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	81,741	40,000	(41,741)
	479004 Imperial Oil IPS Operating Capital	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	38,959	40,000	1,041
	495004 System Annual Maintenance	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	4,949	,	50,051
	428016 Desktops (SCADA)	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	1,297	1,500	
	428010 Flare Control Hardware	Project Ongoing within Revised Budget		-	5,000	•
	428009 Pneumatic Pumps	Project Ongoing within Revised Budget		-	12,000	12,000
	428012 Servers (SCADA)	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	5,602	,	
	428020 Flare Upgrade	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	129,337	,	155,663
	424005 Hopper Repairs	Project Ongoing within Revised Budget		22,133	,	17,867
	424006 Interior pushwall repairs	Project Ongoing within Revised Budget		1,423	,	38,577
	424007 Scalehouse Software Upgrade	Project Ongoing within Revised Budget		11,519		2,481
	425006 Leachate Management Program (Canb)	Project Ongoing within Revised Budget		-	12,000	12,000
	428021 Leachate Management Program (TH)	Project Ongoing within Revised Budget  Project Complete within Revised Budget and Recommended to Classe	THAT this project he classed	-	48,000	48,000
	475012 Online Analyzer Replacements	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	23,117	25,000	1,883

8 of 18



Pacifies Caperils A some Management   19,000   Another Accounter Management Program   Project Congrigor within Revised Budget and Recommended to Close   19,000   Another Accounter Management Program   Project Congrigor within Revised Budget and Recommended to Close   19,000   Another Another Accounter Management Program   Project Congrigor within Revised Budget and Recommended to Close   19,000   Another Anot	Division	Project	Status Category	Recommendation	LTD Actuals	Revised Budget	Variance
171087 FAC ANDIAN - Book Assessment Program   171087 FAC ANDIAN - Book Assessment Program   171087 FAC ANDIAN - Book Assessment Program   171087 FAC ANDIAN - Book Maintenances & Begat Project Compress within Revised Budget and Recommended to Const.   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1710   1	<b>Environmental Operations</b>	479071 Nanticoke WTP Intake Annual Site Maintenance & Inspections	Project Not Started and Recommended to Close	THAT this project be closed.	-	75,000	75,000
170004 FAX_OMNER_AND Correlation Assuments   170006 FAX_OMNER_AND Mistercases & Report   170006 FAX_OMNER_AN	Facilities Capital & Asset Management	171002 FAC ADMIN - Asbestos Management Program	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	,	,	,
17005 FAC ADMIN - Modern Communication Tower Registerment   Project Complete within Revised Budget and Recommended to Close   Third Time project be closed.   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   1712   171		171003 FAC ADMIN - Roof Assessment Program	Project Ongoing within Revised Budget		43,241	150,000	106,759
171088   FACAMINI- Moultan Communication Fower Replicaments   Project Compiler within Revised Budget and Recommended to Cose   That Title springer to extended as outsided.   27,127   273.00   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000		171004 FAC ADMIN - Bldg Condition Assessments	Project Ongoing within Revised Budget				(704)
17/10/10 Perunation for His SS Space   Project Reging Funding Amendment   THAT the funding for this project be emented as outlined.   80,943   8297.00   284   17/10/10 Cypainty within Revised Budget   Project Copping within Revised Budget   17/10/10 Cypainty within Revised Budget		•	•			,	,
171015 Foreign Conservation and Demand Munisperment Plan   171016 Operatory and Demand Munisperment Plan   171016 Operatory and Demand Munisperment Plan   171016 Operatory and Demand Munisperment Plan   1710107 Operatory Andrew Munisperment Plan		•	•		,	,	,
171006 Openatory and Demail Suffice - Durnalle Office   Project Complete within Revised Budget and Recommended to Gose   THAT this project be dozed.   42,203   30,000   21, 27,000   20,000   21, 27,000   20,000   21, 27,000   20,000   21, 27,000   20,000   21, 27,000   20,000   21, 27,000   20,000   21, 27,000   20,000   21, 27,000   20,000   21, 27,000   20,000   21, 27,000   20,000   21, 27,000   20,000   21, 27,000   20,000   21, 27,000   20,000   21, 27,000   20,000   21, 27,000   20,000   21, 27,000   20,000   21, 27,000   20,000   21, 27,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,000   20,		•	, , , , , , , , , , , , , , , , , , ,	THAT the funding for this project be amended as outlined.	309,418		
174000 DMM- HALE Replacement (ICA)   Project Complete within Revised Burget and Recommended to Close   HAT this project be closed.   8,249   8,000   3.1		5,					
1/4000 MPR -   ghring Retorifs R Design   Project Complete within Revised Budget and Retommended to Close   TMAT This project be closed.   48,496   48,000   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,418,200   3,4		, ,	, , , , , , , , , , , , , , , , , , , ,		,	,	
222001 Caledonia Fire Sation Replacement   Project Ongoing within Revised Budget   Froject Ongoing within Revised Budget and Recommended to Close   FlAT this project be closed.   1,349   4,000   3,201   4,000   3,400   4,000   3,400   4,000   3,400   4,000   3,400   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4,000   4			•				
318003 Kohler Facility- Roof, Storage Addition, Office & Shope Renovation   Project Organia within Revised Busglet   127201   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616,000   1616			• • •	THAT this project be closed.	,	,	•
		·	, , , , , , , , , , , , , , , , , , , ,				
45033 WWTP Sludge Return Bullding Roof Repairs   Project Ongeline within Revised Budget and Recommended to Close   THAT this project be closed.   1,336   3,030   5,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,300   1,		· · · · · · · · · · · · · · · · · · ·		THAT III			
AF71010 Asbestos Annual Inspection and Remolation (IWM)   Project Complete within Revised Budget and Recommended to Close   TAHT this project be closed.   18,661   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000   18,000		•	•	THAT this project be closed.	,	,	,
AF0000 Reservoir Roof Replacement   Project Complete within Revised Budget and Recommended to Close   THAT this project to closed.   13,68,693   13,000   5.7			, , , , , , , , , , , , , , , , , , , ,	THAT this was inch by along d			
			• • •				
2,7001 NANT - Springwale Removals & Licanup   Project Compete within Revised Budget and Recommended to Close   THAT this project be closed.   2,51   60,000   3   2,7003 TOWN - Lions Park Roof Repair/Waintenance   Project Ongenie within Revised Budget   23,50   21,840   24,9800   2   2,1840   24,9800   2   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840   2,1840		·	•		,	,	
1727002 TOWN - Lions Park Washtroom/Storage Repl			•			,	•
27,700   37,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,070   7,		, ,	• • •	THAT this project be closed.			
Project Complete within Revised Budget and Recommended to Close   THAT this project be closed.   94,685   110,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14			, , , , , , , , , , , , , , , , , , , ,				
17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   17,000   1		• •	, , , , , , , , , , , , , , , , , , , ,	THAT this project he closed			
144015 HCCC - Office Renovation   Project Over Budget with Pending Report to Council   234,894   19,000   (4,750003 Comm. Centres - Roofing Repairs   Project Not Started and Recommended to Close   THAT this project be closed.   5,994   15,200   27,00004 Comm. Centres - Asbestos Mgmt   Project Ongoing within Revised Budget   FATT this project be closed.   13,102   25,000   37,0003 Conied Shippocy CC - Lighting & Celling Replacement   Project Ongoing within Revised Budget   FATT this project be closed.   13,102   25,000   13,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000   14,000		· · · · · · · · · · · · · · · · · · ·	• • •	• •	,	,	
Project Not Started and Recommended to Close		• • • • • • • • • • • • • • • • • • • •	· · · · · · · · · · · · · · · · · · ·	THAT this project be closed.	,	,	
Project Ongoing within Revised Budget   Project Ongoing within Revised Budget   Froject Ongoing within Revised Budget   Froject Ongoing within Revised Budget   Froject Ongoing within Revised Budget and Recommended to Close   THAT this project be closed.   13,162   25,000   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,160   3,				THAT this project he closed	•	•	
750035 Jarvis CC - Insulation & Exterior Door Replacement   Project Ongoing within Revised Budget and Recommended to Close   THAT this project be closed.   13,162   25,000   13,750036 Caledonia Lions CC - Condensation Repairs   Project Complete within Revised Budget and Recommended to Close   THAT this project be closed.   11,311   20,000   12,750043 Rainham CC - Roof/Siding Replacement   Project Ongoing within Revised Budget and Recommended to Close   THAT this project be closed.   11,312   20,000   12,750044 Raigersville CC - Brick Repointing   Project Ongoing within Revised Budget   THAT this project be closed.   15,651   400,000   25,750044 Raigersville CC - Brick Repointing   Project Ongoing within Revised Budget   THAT this project be closed.   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,000   12,00		· ·	· · · · · · · · · · · · · · · · · · ·	THAT this project be closed.			
750036 Oneida Shippey CC - Lighting & Ceiling Replacement 750038 Caledonia Linos CC - Condensation Repairs 750038 Caledonia Linos CC - Condensation Repairs 750038 Rainham CC - Roof/Siding Replacement 750034 Ragersville CC - Condensation Repr 750034 Rainham CC - Roof/Siding Replacement 750034 Ragersville CC - Condensation Repr 750034 Rainham Repr 750034 Ragersville CC - Condensation Repr 750034 Rainham Repr 750035 Rainham Repr 750034 Rainham Repr 750035 Rainham R		· ·			,	•	
750038 Caledonia Lions CC - Condensation Repairs   Project Complete within Revised Budget and Recommended to Close   THAT this project be closed.   11,321   20,000   25,750044 Hagersville CC - Brick Repointing   Project Ongoing within Revised Budget   Froject Ongoing within Revised Budget   Froject Ongoing within Revised Budget   Froject Ongoing within Revised Budget   THAT this project be closed.   (2,912)   2			, , , , , , , , , , , , , , , , , , , ,	THAT this project he closed	,	•	•
750043 Rainham CC - Roof/Siding Replacement Project Ongoing within Revised Budget Togoing within Revised Budget 100 project Ongoing within Revised Budget 10							
750044 Hagersville CC - Brick Repointing Project Ongoing within Revised Budget		·	•	THAT this project be closed.			
750045 Jarvis CC - Lighting Replacement Project Complete within Revised Budget and Recommended to Close THAT this project be closed. (2,912) - 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2 2,000 2			, , , , , , , , , , , , , , , , , , , ,		,	,	
750046 Hagersville CC - Condensation Repr 750046 Hagersville CC - Condensation Repr 75003 Caledonia Library - HVAC Units (2) 772003 Caledonia Library - HVAC Units (2) 773003 Hagersville Library Replacement 773003 Hagersville Library HVAC Units (2) 773004 Hagersville Library HVAC Units (2) 773005 Hagersville Library HVAC Units (2) 773007 Hagersville Library HVAC Units (2) 773008 Hagersville Library HVAC		· · ·		THAT this project he closed	,	•	2,912
772003 Caledonia Library - HVAC Units (2) Project Ongoing within Revised Budget 773003 Hagersville Library Replacement Project Ongoing within Revised Budget 776008 Dunnville - HVAC Units (4) Project Complete within Revised Budget and Recommended to Close THAT this project be closed. 776008 Dunnville - HVAC Units (4) Project Ongoing within Revised Budget and Recommended to Close THAT this project be closed. 776008 Dunnville - HVAC Units (4) Project Ongoing within Revised Budget THAT this project be closed. 776008 Dunnville - HVAC Units (4) Project Ongoing within Revised Budget THAT this project be closed. 776008 Dunnville - HVAC Units (4) Project Ongoing within Revised Budget THAT this project be closed. 776008 Dunnville - HVAC Units (4) THAT this project be closed. 776008 Dunnville - HVAC Units (4) THAT this project be closed. 776008 Dunnville - HVAC Units (4) THAT this project be closed. 776008 Dunnville - HVAC Units (4) THAT this project be closed. 776008 Dunnville - HVAC Units (4) THAT this project be closed. 776008 Dunnville - HVAC Units (4) THAT this project be closed. 776008 Dunnville - HVAC Units (4) THAT this project be closed. 776000 Dunnville - HVAC Units (4) THAT this project be closed. 776000 Dunnville - HVAC Units (4) THAT this project be closed. 776000 Dunnville - HVAC Units (4) THAT this project be closed. 776000 Dunnville - HVAC Units (4) THAT this project be closed. 776000 Dunnville - HVAC Units (4) THAT this project be closed. 776000 Dunnville - HVAC Units (4) THAT this project be closed. 776000 Dunnville - HVAC Units (4) THAT this project be closed. 776000 Dunnville - HVAC Units (4) THAT this project be closed. 776000 Dunnville - HVAC Units (4) THAT this project be closed. 776000 Dunnville - HVAC Units (4) THAT this project be closed. 776000 Dunnville - HVAC Units (4) THAT this project be closed. 776000 Dunnville - HVAC Units (4) THAT this project be closed. 776000 Dunnville - HVAC Units (4) THAT this project be closed. 776000 Dunnville - HVAC Units (4) THAT this project be closed. 776000 Dun			• • •	• •	(2,312	•	
773003 Hagersville Library Replacement Project Ongoing within Revised Budget THAT this project be closed. 15,017 3,848,100 3,833 776008 Dunnville - HVAC Units (4) Project Complete within Revised Budget and Recommended to Close THAT this project be closed. 74,796 80,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 10,000 1 1		·	•	That this project be diosed.	_		
776008 Dunnville - HVAC Units (4) Project Complete within Revised Budget and Recommended to Close THAT this project be closed. 77,796 80,000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.000 1.0		, , , , , , , , , , , , , , , , , , , ,			15 017	,	•
171020 Project Manager, Caledonia EMS Station Project Ongoing within Revised Budget 3,260 119,870 116 171021 Core Asset Management Plan Update Project Ongoing within Revised Budget 45,563 65,000 12 542001 Caledonia Paramedic Services Base Project Ongoing within Revised Budget - 1,733,400 1,733 542002 Roof Replacement Plan Update Project Ongoing within Revised Budget Project Ongoing within Revised Budget 140,734 160,800 2 2 221021 Building Condition Assessments (BCA) - Fire Halls Project Ongoing within Revised Budget Proj		, ,	, , , , , , , , , , , , , , , , , , , ,	THAT this project be closed.			
171021 Core Asset Management Plan Update Project Ongoing within Revised Budget 45,563 65,000 11 542001 Caledonia Paramedic Services Base Project Ongoing within Revised Budget - 1,733,400 1,733 542002 Roof Replacement Plan Update Project Ongoing within Revised Budget 140,734 160,800 2 2 221021 Building Condition Assessments (BCA) - Fire Halls Project Ongoing within Revised Budget - 20,000 2 2 722010 CAL - Williamson Woods Playground Replacement Project Ongoing within Revised Budget 7,481 125,000 117 776010 Dunnville Library Elevator Replacement Project Ongoing within Revised Budget - 250,000 250 117 776010 Dunnville Library Elevator Replacement Project Ongoing within Revised Budget Project Ongoing within Rev		• •	•		,	,	
542001 Caledonia Paramedic Services Base Project Ongoing within Revised Budget - 1,733,400 1,733 542002 Roof Replacement Project Ongoing within Revised Budget 140,734 160,800 2 221021 Building Condition Assessments (BCA) - Fire Halls Project Ongoing within Revised Budget - 20,000 2 722010 CAL - Williamson Woods Playground Replacement Project Ongoing within Revised Budget 7,481 125,000 117 776010 Dunnville Library Elevator Replacement Project Ongoing within Revised Budget - 250,000 250		· · · · · · · · · · · · · · · · · · ·	, , , , , , , , , , , , , , , , , , , ,		,	,	
542002 Roof Replacement Project Ongoing within Revised Budget 140,734 160,800 2 221021 Building Condition Assessments (BCA) - Fire Halls Project Ongoing within Revised Budget - 20,000 2 722010 CAL - Williamson Woods Playground Replacement Project Ongoing within Revised Budget 7,481 125,000 117 776010 Dunnville Library Elevator Replacement Project Ongoing within Revised Budget - 250,000 250		·			-		
221021 Building Condition Assessments (BCA) - Fire Halls Project Ongoing within Revised Budget - 20,000 2 722010 CAL - Williamson Woods Playground Replacement Project Ongoing within Revised Budget 7,481 125,000 117 776010 Dunnville Library Elevator Replacement Project Ongoing within Revised Budget - 250,000 250					140,734		
722010 CAL - Williamson Woods Playground Replacement Project Ongoing within Revised Budget 7,481 125,000 117. 776010 Dunnville Library Elevator Replacement Project Ongoing within Revised Budget - 250,000 250		•	, , , , , , , , , , , , , , , , , , , ,		,	,	
776010 Dunnville Library Elevator Replacement Project Ongoing within Revised Budget - 250,000 250					7,481		•
			, , , , , , , , , , , , , , , , , , , ,		-	,	•
704010 NOOI Replacement Project NOC Statted and Recommended to Close ITRAT this project be closed 125,000 125		784010 Roof Replacement	Project Not Started and Recommended to Close	THAT this project be closed.	-	125,000	
726021 Dun - Lions Park Pavilion Roof Replacement Project Complete within Revised Budget and Recommended to Close THAT this project be closed. 45,169 45,200		·	•	• •	45,169		



Division	Project	Status Category	Recommendation	LTD Actuals	Revised Budget	Variance
Facilities Capital & Asset Management	750058 Building Condition Assessments (BCA) - Community Halls	Project Ongoing within Revised Budget		-	30,000	30,000
	771005 Building Condition Assessments (BCA) - Libraries	Project Ongoing within Revised Budget		-	20,000	20,000
	750051 Canfield Community Hall - Roof Replacement	Project Ongoing within Revised Budget		-	200,900	200,900
	750052 Cayuga Senior Centre Asbestos Management	Project Ongoing within Revised Budget		-	18,000	18,000
	750053 Jarvis Community Centre Asbestos Management	Project Ongoing within Revised Budget		-	22,400	22,400
	750054 Kohler Agricultural Community Centre Asbestos Management	Project Ongoing within Revised Budget		-	59,700	59,700
	750055 Seneca Centennial Community Centre Asbestos Management	Project Ongoing within Revised Budget		-	50,700	50,700
	750059 Cayuga Kinsmen Hall (Lower Hall) HVAC Replacement	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	19,920	20,000	80
	750060 Jarvis Community Centre HVAC Replacement	Project Ongoing within Revised Budget		7,764	150,000	142,236
	322005 Building Condition Assessments (BCA) - Roads Yards	Project Ongoing within Revised Budget		-	40,000	40,000
	453024 WWTP Control Building Roof Replacement	Project Ongoing within Revised Budget		128,325	156,000	27,675
	453019 WWTP Inlet Works Building Roof Replacement	Project Ongoing within Revised Budget		60,651	60,700	49
	453021 WWTP Sludge Holding Building Roof Replacement	Project Ongoing within Revised Budget		23,527	23,600	73
Facilities, Parks, Cemeteries & Forestry	171006 Central Administration Facility	Project Ongoing within Revised Budget		19,837,994	20,940,300	1,102,306
Operations						
	171007 FAC ADMIN - Lock & Security Replacement	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	13,397	20,000	6,603
	297005 Tree Removal and Planting	Project Ongoing within Revised Budget		556,610		182,800
	561001 GEN CEM - Cemetery & Headstone Restoration	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	15,980	40,000	24,020
	561002 GEN CEM - Remove & Replace Trees	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	-	-	-
	566002 DUNN - Old William Inman Cemetery Survey	Project Ongoing within Revised Budget		-	10,000	10,000
	721001 GEN PARK - Memorial Benches	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	2,336	5,000	2,664
	721002 Trails-Capital Maintenance	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	6,614	20,000	13,386
	722011 CAL - Kinsmen Mill Race cleanup	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	2,458	15,000	12,542
	722020 CAL-Lower Lafortune park parking lot and road improvements	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	84,273	,	727
	722021 Caledonia Lawn Bowling Building Renovations	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	23,034	25,000	1,966
	723005 HAG - Grant Kett Bleacher Replc.	Project Ongoing within Revised Budget		-	30,000	30,000
	725002 CAY - Ball Park Fence & Netting Replac.	Project Not Started and Recommended to Close	THAT this project be closed.	3,596	54,900	51,304
	725003 CAY - Canfield Park Improvements	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	43,308	75,000	31,692
	725005 Landscape Design	Project Ongoing within Revised Budget		33,085	•	41,915
	725011 CAY-Decewsville Park Replacement Playground Equipment	Project Ongoing within Revised Budget		21,751	30,000	8,249
	726011 DUNN - Canborough Playground Replacement	Project Ongoing within Revised Budget		-	20,000	20,000
	726018 DUNN-Central Park Border Upgrades	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	7,418	,	7,582
	727009 Townsend Park Pond, Trail & Appurtenances	Project Ongoing within Revised Budget		332,092	•	8
	743009 HAG - Structural Inspection	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	3,032	5,000	1,968
	743018 HAG ARENA- Water Bottle Fill Stations	Project Ongoing within Revised Budget		-	5,000	5,000
	744008 HCCC- Building Condition Repairs/Replc.	Project Ongoing within Revised Budget		-	10,000	10,000
	744010 HCCC - Automated Refrigeration System Replacement	Project Ongoing within Revised Budget		-	60,000	60,000
	744016 HCCC - Elevator Updates	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	30,513		11,387
	744021 HCCC - Concession Security Gate	Project Ongoing within Revised Budget		6,195	30,000	23,805
	744022 HCCC - Arena Floor Scrubber Replc	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	8,904	12,000	3,096
	744030 HCCC - Water Bottle filling stations	Project Ongoing within Revised Budget		-	15,000	15,000
	744031 HCCC - HVAC & Humidification System	Project Ongoing within Revised Budget		11,760		288,240
	745002 CAY - Arena Compressor Rebuilds	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	8,908	10,000	1,092
	745005 Cayuga Arena Donation Projects	Project Ongoing within Revised Budget		6,215	43,000	36,785
	745014 CAY - Arena HW Heater Replacements	Project Not Started and Recommended to Close	THAT this project be closed.	-	40,000	40,000
	745019 CAY-Water Bottle Fill Station	Project Ongoing within Revised Budget		-	5,000	5,000



Division	Project	Status Category	Recommendation	LTD Actuals	<b>Revised Budget</b>	Variance
Facilities, Parks, Cemeteries & Forestry	746001 DUNN - Arena Compressor Rebuilds	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	-	10,000	10,000
	746021 DUNN-Water Bottle Fill Station	Project Not Started and Recommended to Close	THAT this project be closed.	-	5,000	5,00
	746022 DUNN-Exhaust Piping Replacement	Project Ongoing within Revised Budget		-	5,000	5,000
	762004 CAL - Ultraviolet Units	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	6,868	27,900	21,03
	762005 CAL - Replace Pool Filter & Sand	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	17,187	19,100	1,913
	566003 DUNN - Lowbanks Cemetery Annual Inspections	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	30,044	50,000	19,95
	566005 DUNN-Riverside Cemetery Building Structural Assessment	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	2,579	5,000	2,42
	565003 CAY - Street Barnes Cemetery	Project Ongoing within Revised Budget		2,035	100,000	97,96
	297002 Downtown Street Tree Removal and Planting	Project Ongoing within Revised Budget		47,173	150,000	102,827
	297006 Forestry Laptop	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	2,147	2,900	75
	741001 Arena - Digital Display Replacement	Project Ongoing within Revised Budget		-	15,000	15,00
	745010 CAY - Arena Chiller Gasket Replacements	Project Ongoing within Revised Budget		-	20,000	20,00
	745013 CAY - Arena Cond. Water Line Valve Replacement	Project Ongoing within Revised Budget		-	5,000	5,00
	745011 CAY - Arena Condenser Drum Replacement	Project Ongoing within Revised Budget		-	30,000	30,00
	745012 CAY - Arena Glycol Pump & Motor Replacement	Project Ongoing within Revised Budget		-	20,000	20,00
	746007 DUNN - Arena Chiller Gasket Replc.	Project Not Started and Recommended to Close	THAT this project be closed.	-	20,000	20,00
	746009 DUNN - Arena Cond. Water Line Valve Replacement	Project Ongoing within Revised Budget		-	5,000	5,000
	746008 DUNN - Arena Condenser Drum Replacement	Project Ongoing within Revised Budget		-	40,000	40,00
	766003 DUNN - Pool Filter Replacements	Project Ongoing within Revised Budget		-	25,000	25,00
	729004 DUNN - Pt. Maitland Dock Replacement	Project Ongoing within Revised Budget		2,349	50,000	47,65
	743011 HAG - Arena Brine Pump Replacement	Project Not Started and Recommended to Close	THAT this project be closed.	-	10,000	10,00
	743008 HAG - Arena Evaporator/Condensor , Brine Pump and Header Replacement	Project Not Started and Recommended to Close	THAT this project be closed.	8,940	150,000	141,060
	743012 HAG - Arena Header Replacement	Project Not Started and Recommended to Close	THAT this project be closed.	-	30,000	30,000
	744029 HCCC - Ice Making Water Trtmt Syst. Replc	Project Ongoing within Revised Budget		-	40,000	40,000
	727005 TOWN - Lions Pavilion HVAC Replacement	Project Ongoing within Revised Budget		-	7,000	7,000
	762010 Cal Pool Replace Canopies	Project Ongoing within Revised Budget		-	75,000	75,00
	723012 Repairs to Skatepark apparatus	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	17,088	40,000	22,91
	746025 DUNN - Arena Glycol Pump & Motor Replacement	Project Ongoing within Revised Budget	, ,	-	20,000	20,00
	726024 DUNN - Pt Maitland West Boat Launch	Project Ongoing within Revised Budget		1,963	310,000	308,037
	727011 NANT - Selkirk Boat Launch Feasibility Study/Engineering	Project Ongoing within Revised Budget		17,722	235,000	217,278
Finance	133004 Community Benefit Charge (CBC) By-Law Update	Project Ongoing within Revised Budget		-	20,000	
	441004 WWW Financial Plan Update (O. Reg. 453/07)	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	6,920	7,000	) 80
Financial & Data Services Admin	130001 High Speed Broadband Internet	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	373,825	373,900	75
	133003 Front-Ending Agreement Policy	Project Ongoing within Revised Budget	• •	13,446	20,000	6,554
Fleet Operations	315010 Tanker - FIRE (2)	Project Ongoing within Revised Budget		186,408	265,300	78,892
•	315036 Tanker - FIRE (1)	Project Not Started and Recommended to Close	THAT this project be closed.	, <u>-</u>	135,000	
	315068 Squad vehicle (Rescue) FIRE (1)	Project Ongoing within Revised Budget	, ,	190,207	,	,
	315070 Plow Trucks ROADS (4)	Project Ongoing within Revised Budget		1,053,410	,	
	315080 Ice Resurfacer FPC (1)	Project Ongoing within Revised Budget		85,219		
	315095 Van - Engineering (1)	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	32,099		
	315099 Low Speed Electric Vehicles	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	36,056		
	317001 Kohler Facility Repairs and Maintenance	Project Ongoing within Revised Budget	k	692		
	318001 Two-Way Radio Sys-Base Stn & Portables	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	3,983	-,	
	316029 Aerial Truck - FIRE	Project Compoing within Revised Budget	tino project de ciosedi	-	1,400,000	
	316031 First Response Vehicle - EMS	Project Ongoing within Revised Budget  Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	68,282		
	·	Project Complete within Revised Budget and Recommended to Close		32,135	,	•
	316036 Compact SUV ENG (1)	Project Complete within kevisea Buaget and Recommended to Close	THAT this project be closed.	32,135	32,200	



Division	Project	Status Category	Recommendation	LTD Actuals	Revised Budget	Variance
Fleet Operations	315100 Ambulance EMS (1)	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	186,350	190,000	3,650
	315102 ERU First Responder Vehicle FIRE (1)	Project Ongoing within Revised Budget		-	60,000	60,000
	316038 Reversing Vehicle Cameras FIRE (5)	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	6,609	8,000	1,391
	315103 Pick Up Truck ROADS (1)	Project Ongoing within Revised Budget		-	42,000	42,000
	315104 One Ton Trucks ROADS (2)	Project Ongoing within Revised Budget		-	160,000	160,000
	316039 Brine Trailers ROADS (2)	Project Ongoing within Revised Budget		254,977	300,000	45,023
	316040 Tandem Axle Plow/Sander ROADS (2)	Project Ongoing within Revised Budget		-	680,000	680,000
	316041 Diamond Boom - Loader Attachment ROAD (2)	Project Ongoing within Revised Budget		270,670	300,000	29,330
	315105 Pick Up Truck FPC (1)	Project Ongoing within Revised Budget		-	65,000	65,000
	315106 Leaf Blower FPC (1)	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	173	750	577
	315107 Chain Saw FPC (1)	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	502	850	348
	315108 Pole Saw FPC (1)	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	735	1,000	265
	315109 String Trimmers FPC (2)	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	796	1,200	404
	316042 Pick Up Truck FPC (1)	Project Ongoing within Revised Budget		-	42,000	42,000
	315110 Generator WWW (1)	Project Ongoing within Revised Budget		-	2,000	2,000
	315111 String Trimmer WWW (1)	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	229	500	271
	316043 Single Axle Trailer WWW (1)	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	7,512	7,600	88
	316044 Push Mower WWW (1)	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	457	550	93
	315112 Compact SUV BLDG (3)	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	91,655	96,000	4,345
	315101 Fuel Depot Repairs	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	77,723	80,000	2,277
	316045 Loader Quick Coupler - ROADS (1)	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	18,966	20,000	1,034
	315114 Van - ENG (1) - Emergency Repl	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	33,435	34,800	1,365
Grandview Lodge	631001 Televisions	Project Not Started and Recommended to Close	THAT this project be closed.	-	1,000	1,000
	631003 Door Coverings	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	4,953	5,500	547
	633002 Vital Machine	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	2,338	3,150	812
	633004 Sanitizer for Equipment	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	11,985	13,000	1,015
	634002 Mattress/Surface Replacement	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	11,096	11,150	54
	634003 Lounge and Room Furniture	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	11,640	20,000	8,360
	634006 Ceiling Lifts/Tracks, Carriage for Beds	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	18,648	18,700	52
	634011 Therapeutic Tubs	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	23,796	23,800	4
	634014 Walk Behind Vacuum	Project Not Started and Recommended to Close	THAT this project be closed.	-	3,500	3,500
	635003 Privacy & Window Curtains and Bedspreads	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	4,669	17,900	13,231
	636001 Replace Compressors (HVAC and refrigeration)	Project Not Started and Recommended to Close	THAT this project be closed.	-	12,000	12,000
	636002 Millwork Repairs	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	1,401	5,000	3,599
	636003 Minor Roof Repairs	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	-	40,000	40,000
	636013 Hearing Clinic Room Renovations	Project Not Started and Recommended to Close	THAT this project be closed.	-	5,500	5,500
	636016 Building Automation System Upgrades	Project Not Started and Recommended to Close	THAT this project be closed.	-	25,000	25,000
	638001 Portable Phones	Project Not Started and Recommended to Close	THAT this project be closed.	-	1,200	1,200
	638003 Infection Prevention & Control Position	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	2,697	2,800	103
	632015 Cambro Carts	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	5,949	7,900	1,951
	634008 Ceiling Lift Carriages/Motor Replacement	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	5,236	5,300	
	632007 Commercial Can Opener (1)	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	1,426	1,800	375
	634012 Floor Lift	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	13,585	13,800	215
	635004 Industrial Dryer	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	18,428		1,572
	633008 Intravenous Pumps	Project Ongoing within Revised Budget		-	6,510	
	633001 Nursing call Pagers/Phones	Project Not Started and Recommended to Close	THAT this project be closed.	-	4,320	4,320



Division	Project	Status Category	Recommendation	LTD Actuals	Revised Budget	Variance
Grandview Lodge	636008 GVL Roof Top Air Handling Unit Replacement Plan - Engineering, Procurement and					
	Replacement	Project Ongoing within Revised Budget		38,160		
	631002 Snoezelen Therapy Travelling Cart	Project Not Started and Recommended to Close	THAT this project be closed.	-	3,000	,
	632014 Stationary Kettle (1)	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	6,856	7,850	
	634013 Spa Room Tub Chairs	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	13,134	13,150	16
	636018 Replace Sanitary Pumping Station Duplex Pumps, Hardware and update controls	Project Ongoing within Revised Budget		42,149	38,500	(3,649)
	636020 WiFi Upgrades	Project Ongoing within Revised Budget		29,576	49,500	19,924
	636021 Upgrade to Nurse Call System & Infrastructure	Project Ongoing within Revised Budget		155,908	212,300	56,392
	636022 Resident Home Area Washroom Toilets, Faucets & Required Valving	Project Ongoing within Revised Budget		69,960	82,500	12,540
	636023 Replace North End of Building - Flat Roof Section (Tie-In to Corridor)	Project Ongoing within Revised Budget		-	17,600	17,600
	636024 Replace/Reline Roofing System - Gutters	Project Ongoing within Revised Budget		97,181	101,200	4,019
	636025 Install Ice Breakers/Snow Guarding on Metal Roofing - Entrance/Common Areas	Project Ongoing within Revised Budget		-	24,200	24,200
	636026 Replace Original Building (1961) Sanitary Pumping System	Project Ongoing within Revised Budget		1,628	11,000	9,372
	636027 Replace Original Building (1961) Storm Pumping System	Project Ongoing within Revised Budget		1,628	11,000	9,372
	636028 Replace Tempered Mixing Valves	Project Ongoing within Revised Budget		30,503	17,600	(12,903)
	636029 Kitchen Fire Suppression System Failure - Backflow Preventer	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	10,368	10,400	32
	638004 IPAC Minor Capital Funding	Project Ongoing within Revised Budget		123,937	82,510	(41,427)
Innovation & Technology Services	134015 Software Solution for Procurement Process/Activity	Project Ongoing within Revised Budget		3,562	10,800	7,238
	136001 Desktops	Project Ongoing within Revised Budget		51,769	149,800	98,031
	136002 Printers/Scanners	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	1,007	5,000	3,993
	136003 Connectivity Equipment	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	46	2,000	1,954
	136004 UPS's (uninterupted power supply protection)	Project Ongoing within Revised Budget		-	12,000	12,000
	136005 Software Replacement	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	-	50,000	50,000
	136008 Multi-function Units(printers/copiers)	Project Ongoing within Revised Budget		43,013	104,000	60,987
	136010 Business Application System Design&Replacement	Project Ongoing within Revised Budget		2,843,029	3,150,500	307,471
	136011 Corporate Website Re-Design	Project Ongoing within Revised Budget		42,600	100,000	57,400
	136013 WiFi Access Points	Project Ongoing within Revised Budget		11,390	15,000	3,610
	136015 Laptops/Rugged Laptops	Project Ongoing within Revised Budget		2,215	8,700	6,485
	136017 Dual and Ultrawide Monitors	Project Ongoing within Revised Budget		503	2,540	2,037
	136023 Telephone System - Voice over IP	Project Ongoing within Revised Budget		1,797	13,000	11,203
	136027 Servers	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	323,797	354,500	30,703
	136029 Tablets	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	-	9,600	9,600
	136030 LCD Projectors	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	-	4,200	4,200
	136012 Building Division Online Services Portal	Project Ongoing within Revised Budget		334,964	350,000	15,036
	136007 Mobile Phones	Project Ongoing within Revised Budget		1,610	35,080	33,470
	136019 Operating System Software Enterprise Upgrade	Project Ongoing within Revised Budget		-	74,400	74,400
	136016 Laptops	Project Ongoing within Revised Budget		71,625	94,800	23,175
	136006 Stand-Alone Software Upgrades	Project Ongoing within Revised Budget		13,506	13,600	94
	136032 Cyber Security Assessment	Project Ongoing within Revised Budget		· -	50,000	50,000
	136033 Technology Vulnerabilities Testing	Project Not Started and Recommended to Close	THAT this project be closed.	-	40,000	40,000
	136035 Cyber Security Incident Response Plan	Project Not Started and Recommended to Close	THAT this project be closed.	-	25,000	
	136036 Broadband Project Manager	Project Not Started and Recommended to Close	THAT this project be closed.	2,802	128,000	•
	136037 Multifactor Authentication Implementation	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	-,	15,000	15,000
	741002 Arena IP Security Camera Replacement	Project Ongoing within Revised Budget	, ,	1,323	50,000	



Division	Project	Status Category	Recommendation	LTD Actuals	Revised Budget	
Innovation & Technology Services	772010 Caledonia LIB - Security Camera System Replacement	Project Ongoing within Revised Budget		-	17,000	
	776011 Dunnville LIB - Security Camera System Replacement	Project Ongoing within Revised Budget		-	17,000	,
	636019 CCTV/Security System & Infrastructure Upgrades	Project Ongoing within Revised Budget		65,730	•	•
Legal & Support Services	134001 Unscheduled Equipment Replacements	Project Not Started and Recommended to Close	THAT this project be closed.	-	5,000	5,000
	134002 Furniture Replacements	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	4,951	26,800	21,849
	134014 Unscheduled Furniture Replacements	Project Not Started and Recommended to Close	THAT this project be closed.	-	9,000	
Libraries	771001 All Branches - Shelving - System-wide	Project Not Started and Recommended to Close	THAT this project be closed.	-	2,700	
	771003 Community Hubs	Project Ongoing within Revised Budget		49,122	•	
	772001 Caledonia - Collection Enhancement	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	2,451	,	
	772002 Caledonia - Library Materials	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	47,170		
	772005 Caledonia - Window Blind Replacement	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	7,016	,	,
	772006 Youth Room Renovations	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	5,607	8,000	,
	772016 Accessible Automatic Washroom Door, Caledonia Library	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	5,393	,	
	773001 Hagersville - Collection Enhancement	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	2,340	,	
	773002 Hagersville - Library Materials	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	23,067	,	, ,
	774001 Jarvis - Library Materials	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	19,870		
	774002 Jarvis - Collection Enhancement	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	2,595	2,600	
	774005 Roof Replacement and Exterior Repairs	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	299,954	300,000	
	775001 Cayuga Replacement Library, incl 2000 sq ft Enhancement	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	4,121,430	4,121,500	
	775002 Cayuga - Collection Enhancement	Project Ongoing within Revised Budget		2,450	,	
	775003 Cayuga - Library Materials	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	16,293		
	776002 Dunnville - Collection Enhancement	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	2,476	2,600	124
	776003 Dunnville - Library Materials	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	50,193	46,430	(3,763)
	776004 Window Caulking and Exterior Window Paint	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	2,783	25,000	22,217
	776007 Study Room Repainting	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	1,173	1,200	27
	776009 Dunnville - Ceiling Repairs	Project Ongoing within Revised Budget		638	5,600	4,962
	776015 Emergency Exit Door Replacement and Sidewalk Repairs, Dunnville Library	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	8,344	16,500	8,156
	778001 Selkirk - Library Materials	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	17,625	19,150	
	778002 Selkirk - Collection Enhancement	Project Ongoing within Revised Budget		2,575	2,600	
	778003 Carpet Replacement	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	29,310	29,400	
	778004 Circulation Counter	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	11,585	,	
	772012 Caledonia - Fireplace Area Furniture	Project Not Started and Recommended to Close	THAT this project be closed.	-	5,000	
	775005 Cayuga - Photocopier	Project Ongoing within Revised Budget		-	3,500	3,500
	772011 Caledonia - Tile Floors Replaced	Project Not Started and Recommended to Close	THAT this project be closed.	-	7,500	
	772019 Caledonia - Window Ledge Laminate Replacement	Project Ongoing within Revised Budget		-	1,800	
	776016 Dunnville - Landscaping & Garden Redesign	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	15,086	15,100	14
	771004 All Branches - Laptops for Public Loans	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	15,318	15,400	82
Planning & Development	377002 Cal - Master Servicing Plan Update [W][WW][S]	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	93,560	150,000	56,440
	452001 Cal - Master Servicing Plan Update [W][R][SS]	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	30,819		
	472002 Cal - Master Servicing Plan Update [WW][R][SS]	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	33,474	50,000	16,526
	495001 Cal - Master Servicing Plan Update [W][WW][R]	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	33,594	33,600	6
	722022 CAL - Avalon Park Central Green Development	Project Ongoing within Revised Budget		-	2,300,000	2,300,000
	812002 Dunnville Waterfront Park	Project Ongoing within Revised Budget		846,139	846,400	261
	812005 Old Marina Paving & Landscaping	Project Requiring Funding Amendment	THAT the funding for this project be amended as outlined.	519,062	488,000	(31,062)
	812007 OP 5 yr. Review & Places to Grow Update	Project Ongoing within Revised Budget		323,101	478,280	155,179
	812008 Aerial Photography Update	Project Ongoing within Revised Budget		4,525	14,000	9,475



Division	Project	Status Category	Recommendation	LTD Actuals	Revised Budget	Variance
Planning & Development	495022 LEIP - Master Servicing Plan [W][WW][R]	Project Ongoing within Revised Budget		-	30,000	30,000
	377012 LEIP - Master Servicing Plan Update [W][WW][S]	Project Ongoing within Revised Budget		-	50,000	50,000
	459006 LEIP - Master Servicing Plan [W][R][S]	Project Ongoing within Revised Budget		4,070	50,000	45,930
	479066 LEIP - Master Servicing Plan [WW][R][S]	Project Ongoing within Revised Budget		-	50,000	50,000
Roads Operations	321001 Patrol Software Rds (2018)	Project Ongoing within Revised Budget		-	40,000	40,000
	322001 Sand and Salt Dome Minor Repairs	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	-	4,000	4,000
	322003 Operations Buildings-Repairs/Renovations	Project Ongoing within Revised Budget		21,005	40,000	18,995
	322009 Walpole Roads Yard - Quonset Hut	Project Ongoing within Revised Budget		9,676	199,750	190,074
	331001 Raised Traffic Island and Curb Rehabilitation	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	99,102	100,000	898
	331002 Hot Mix Padding	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	76,931	100,000	23,069
	335001 Storm Sewer/Catch Basin Rehabilitation	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	-	60,000	60,000
	336004 Traffic Signal Additional Inventory	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	-	15,000	15,000
	339001 Culvert Placement and Lining Rehabilitation	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	35,402	240,200	204,798
	339002 Roadside Barrier Program	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	94,340	100,000	5,660
	349002 Streetlight/Decorative Light Replacement	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	9,794	22,000	12,206
	322018 Walpole - Fence and Gate	Project Ongoing within Revised Budget		31,852	105,000	73,148
Water & Wastewater Engineering	441005 Water and Wastewater Project Manager Capital	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	2,466	4,420	1,955
	451001 Inflow & Infiltration Program Support	Project Ongoing within Revised Budget		-	233,600	233,600
	451002 Hwy 6 Corridor Trans Main Feasib'ty Study [W]	Project Ongoing within Revised Budget		185,244	226,000	40,756
	451003 Facility Condition Assessment [W]	Project Ongoing within Revised Budget		-	44,200	44,200
	451004 SCADA Master Plan Optimization	Project Ongoing within Revised Budget		1,155	70,000	68,845
	451007 SCADA Maintenance	Project Ongoing within Revised Budget		22,963	25,800	2,837
	451009 Composite Sampler-Replacement Program	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	39,141	39,200	59
	451010 Plant Optimization Program Support	Project Ongoing within Revised Budget		275,917	405,000	129,083
	451011 SCADA Technical Support	Project Ongoing within Revised Budget		10,575	77,400	66,825
	451012 Sewer Manhole Repairs (I&I)	Project Ongoing within Revised Budget		2,290	374,800	372,510
	451013 Sanitary Sewer Rehabilitations (I&I)	Project Ongoing within Revised Budget		2,175	972,600	970,425
	451014 Effluent Water Quality & Impact Assessment	Project Ongoing within Revised Budget		27,168	55,800	28,632
	452002 Aeration Diffuser Head Upgrades	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	592,685	645,000	52,315
	452003 WWTP û SCADA Computer & Network Replmt	Project Ongoing within Revised Budget		27,406	20,000	(7,406)
	452007 WWTP Wet Well Expansion	Project Ongoing within Revised Budget		61,639	1,447,600	1,385,961
	452025 Caledonia Wastewater Treatment Plant	Project Ongoing within Revised Budget		91,647	1,679,300	1,587,653
	452030 Nairne Pump Station Wet Well Gas Monitoring Equipment Replacement	Project Ongoing within Revised Budget		16,476	26,400	9,924
	453002 WWTP SCADA Computer & Network Replmt	Project Ongoing within Revised Budget		43,221		,
	453011 Hagersville WWTP Driveway Reconstruction	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	21,938	22,000	62
	453015 Turbo Blowers (2) VFD Repairs	Project Ongoing within Revised Budget		28,231	49,200	20,969
	453018 Parkview Pump Station Upgrades	Project Ongoing within Revised Budget		-	255,000	255,000
	453022 RemotesûControl Equipment Replacement(SCADA)	Project Ongoing within Revised Budget		6,074	60,000	53,926
	454002 Jarvis Lagoon Upgrades MOE Order Ph 1	Project Ongoing within Revised Budget		772,849		,
	454003 Jarvis Additional Wastewater Treatment Capacity	Project Ongoing within Revised Budget		2,349,069		
	454004 Mixing System	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	29,994	225,000	•
	454013 Forcemain Bypass - Jarvis Pump Station	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	-	85,000	85,000
	455001 Condition Assessment - Ouse Pump Stn.	Project Ongoing within Revised Budget		6,709	20,000	
	455004 Ouse St PS Replacements	Project Ongoing within Revised Budget		-	169,300	
	455005 RemotesûControl Equipment Replacement(SCADA)	Project Ongoing within Revised Budget		156		
	455006 McKay St. Pump Station Upgrades and Pump Replacements	Project Ongoing within Revised Budget		-	190,000	190,000



Division	Project	Status Category	Recommendation	LTD Actuals	Revised Budget	Variance
Water & Wastewater Engineering	456001 WWTP Replacements	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	10,983,823	11,057,400	73,577
	456002 WWTP SCADA Replacements	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	206,085	220,000	13,915
	456010 John St. Pump Station Upgrades	Project Not Started and Recommended to Close	THAT this project be closed.	-	630,000	630,000
	457001 Townsend Lagoon Upgrades	Project Ongoing within Revised Budget		1,251,541	1,296,300	44,759
	457006 Lagoon Effluent Flow Measurement Equipment Replacement	Project Ongoing within Revised Budget		16,870	20,000	3,130
	457007 Townsend Wet Well HVAC Replacements	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	9,089	10,000	911
	459001 LEIP Lagoon Municipal Class EA	Project Ongoing within Revised Budget		34,216	67,050	32,834
	471002 Hwy 6 Corr Trans Main Feasibility Study [WW]	Project Ongoing within Revised Budget		87,948	100,000	12,052
	471003 Facility Condition Assessment [WW]	Project Ongoing within Revised Budget		15,782	83,900	68,118
	471004 SCADA Master Plan	Project Ongoing within Revised Budget		22,285	70,000	47,715
	471006 Plant Optimization Program Support	Project Ongoing within Revised Budget		426,385	530,000	103,615
	471007 SCADA Maintenance	Project Ongoing within Revised Budget		6,010	73,900	67,890
	471012 SCADA Technical Support	Project Ongoing within Revised Budget		13,431	120,300	106,869
	472001 Pressure Reducing Valves (MSP)	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	34,544	40,000	5,456
	472003 Cal Stand Pipe Booster Pump Upgrades	Project Ongoing within Revised Budget		41,688	525,000	483,312
	472005 Elevated Storage Tank Replacement	Project Ongoing within Revised Budget		16,547	648,300	631,753
	472019 Distribution Flow/Pressure Control Improvements	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	43,141	45,000	1,859
	473009 Hagersville Booster Station VFD Addition	Project Ongoing within Revised Budget		-	40,000	40,000
	475002 Reservoir Pump Rebuild/Replacement	Project Ongoing within Revised Budget		2,686	20,000	17,314
	476001 Filters 1 and 2, Air Scour, underdrain	Project Ongoing within Revised Budget		125,571	408,000	282,429
	476002 Granular Activated Carbon change out	Project Ongoing within Revised Budget		-	180,000	180,000
	476005 Grand River Intake Assessment & Repair	Project Ongoing within Revised Budget		2,875	60,000	57,125
	476006 Pt Maitland Low Lift Facility Capital Repairs	Project Over Budget with Pending Report to Council		2,329,487	2,194,630	(134,857)
	476007 Pt Maitland Transmission Main Valve Chamber Rpr Pgm	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	85,710	101,180	15,470
	476008 Pre-Treatment - Taste & Odour Control	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	23,262	33,000	9,738
	476010 Structural Repairs	Project Ongoing within Revised Budget		7,919	86,000	78,081
	476013 Chlorine Dosing & Sample Line Replacement	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	9,419	15,000	5,581
	476014 WTP Lab Refurbishment	Project Ongoing within Revised Budget		-	20,000	20,000
	476019 Port Maitland Sample Line & Chlorine Dosing Line Replacement	Project Ongoing within Revised Budget		17,651	30,000	12,349
	476020 Dunnville WTP Static/Power Mixer	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	36,597	50,000	13,403
	476023 Potable Water Isolation Valve Replacements	Project Ongoing within Revised Budget		-	22,000	22,000
	476025 WTP Upgrades	Project Ongoing within Revised Budget		1,280,351	5,005,000	3,724,649
	476027 Port Maitland Manual Screen Replacement	Project Ongoing within Revised Budget		27,667	110,000	82,333
	476034 Filter 1 and 2 - Filter to Waste Flow Meters	Project Ongoing within Revised Budget		-	30,000	30,000
	476035 Port Maitland Raw Water Intake Repairs	Project Ongoing within Revised Budget		71,795	130,000	58,205
	477001 Townsend Standpipe Coating Maintenance	Project Ongoing within Revised Budget		6,137	250,000	243,863
	478001 Grand Valley Water Scheme Business Case	Project Ongoing within Revised Budget		162,649	250,000	87,351
	479002 Nant - WTP Lagoon Clean Out	Project Ongoing within Revised Budget		28,137	87,300	59,163
	479013 IPS û Communal pumping feasibility study	Project Ongoing within Revised Budget		30,056	50,000	19,944
	479014 High Rate Sedimentation Capacity Expansion	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	1,370,400	1,409,740	39,340
	479017 Raw Water Quality Study & Pre-mt Options Analysis	Project Ongoing within Revised Budget		23,474	50,000	26,526
	479018 Reservoir Upgrades Engineering & Design	Project Ongoing within Revised Budget		24,452	65,000	40,548
	479019 Operations Room Refurbishment	Project Ongoing within Revised Budget		14,246	55,000	40,754
	479021 Decommissioning of Interim WTP & Bldg Rehab	Project Ongoing within Revised Budget		77,729	115,000	37,271
	479025 Reservoir Tracer Study (Post WTP Upgrades)	Project Ongoing within Revised Budget		5,166	8,500	3,334
	479026 IPS Water Main Condition Assessment	Project Ongoing within Revised Budget		3,749	22,500	18,751



Division	Project	Status Category	Recommendation	LTD Actuals	Revised Budget	Variance
Water & Wastewater Engineering	479027 IPS Automation Improvements	Project Ongoing within Revised Budget		-	45,000	45,000
	479028 IPS Automation Improvements Ph 2	Project Ongoing within Revised Budget		-	35,000	35,000
	479030 IPS Roof Access Hatch Replacements	Project Ongoing within Revised Budget		7,220	320,500	313,280
	479032 High Lift Pumps 2 & 3 motors and VFD's	Project Ongoing within Revised Budget		214,952	265,300	50,348
	479034 Control Room Windows	Project Ongoing within Revised Budget		-	47,500	47,500
	479037 IPS - Pump Installation	Project Ongoing within Revised Budget		80,126	2,400,000	2,319,874
	479039 IPS Wet Well Piping and Valve Replacements (Phase 1)	Project Ongoing within Revised Budget		115,500	225,000	109,500
	479042 High Lift Sump Pumps (2) Rebuild	Project Ongoing within Revised Budget		11,807	20,000	8,193
	479043 Suspended Ceiling in Lab/Control Room	Project Ongoing within Revised Budget		-	8,000	8,000
	479045 IPS Forebay Headwall Structural Repairs	Project Ongoing within Revised Budget		230,423	502,000	271,577
	479046 Imperial Oil GENSET Diesel Fuel Pump	Project Ongoing within Revised Budget		-	20,000	20,000
	479047 IPS Diesel Exhaust System Assessment	Project Ongoing within Revised Budget		1,773	15,590	13,817
	479048 Reservoir Inlet Building Sump Pump Rebuild	Project Ongoing within Revised Budget		-	18,000	18,000
	479052 2nd Back Wash Pump	Project Ongoing within Revised Budget		-	68,000	68,000
	479054 WTP Residuals Lagoon Structural Repairs	Project Ongoing within Revised Budget		-	90,000	90,000
	479057 Potable Water Pump Guide Rail Replacement	Project Ongoing within Revised Budget		-	45,000	45,000
	479058 High Lift Chlorine Storage System Refurbishment	Project Ongoing within Revised Budget		-	28,000	28,000
	479059 WTP PLC Replacements	Project Ongoing within Revised Budget		16,530		18,470
	479062 Filter 2 & 3 Media Replacement	Project Ongoing within Revised Budget		8,464	215,000	206,536
	479064 Filter valve actuator replacements	Project Ongoing within Revised Budget		6,951	,	83,049
	453023 WWTP Electrical Panel and VFD Inspection/Maintenance	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	15,732		68
	456011 Blower Replacement - High Efficiency & VFD	Project Ongoing within Revised Budget		24,513		179,787
	456019 Digester Cover & Insulation	Project Ongoing within Revised Budget		83,242		291,758
	453025 Digester Covers and Insulation	Project Ongoing within Revised Budget		14,950		460,050
	453026 Grit Removal System	Project Ongoing within Revised Budget		-	61,700	61,700
	452004 Nairne St. Forcemain Replacement	Project Ongoing within Revised Budget		35,089		
	456015 Odour Control Media Replacement	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	10,760		1,140
	455009 Ouse St Forcemain Twinning	Project Not Started and Recommended to Close	THAT this project be closed.	-	30,800	30,800
	456013 RemotesûControl Equipment Replacement(SCADA)	Project Ongoing within Revised Budget		-	55,000	55,000
	457005 Townsend Lagoon Clean Out	Project Ongoing within Revised Budget		120,621		68,379
	453029 Digester Tanks - Level Measurement Equipment Replacement	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	16,681	•	119
	453031 Filter Waste Pump System Improvement	Project Ongoing within Revised Budget		3,217	,	
	456024 Supernatant Pump Control Panel Replacement	Project Ongoing within Revised Budget		16,249	•	3,751
	456025 Clarifier Inlet Gate Replacements (6)	Project Ongoing within Revised Budget		13,723	,	56,277
	456026 Septage Building Gas Detection Replacement	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	27,972		28
	453034 WWTP SCADA Replacements	Project Ongoing within Revised Budget		-	230,000	230,000
	453035 Hagersville Wastewater Modelling Update and Calibration	Project Ongoing within Revised Budget		10,621		4,379
	452049 Paisley Pump Station - Pump 1 & 2 Rebuilds	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	47,355		16,645
	455018 Oxidation Ditch Cleanout & Inspection	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	5,932	,	
	456031 Wet Well Lighting and Grating Replacements	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	33,558	,	42
	456032 Dry Well Building Repairs	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	30,215	,	85
	453036 Raw Sewage Flow Meter Replacement	Project Complete within Revised Budget and Recommended to Close	THAT this project be closed.	11,328	,	172
	472017 Chemical Dosing Equipment Replacement	Project Ongoing within Revised Budget		-	25,000	25,000
	472016 Chloramination Feasibility Study	Project Ongoing within Revised Budget		-	35,000	35,000
	472020 North Water Storage Expansion	Project Ongoing within Revised Budget		-	80,000	80,000
	479063 WTP Backwash Holding Tank Winterization	Project Ongoing within Revised Budget		-	65,000	65,000



Division	Project	Status Category	Recommendation	LTD Actuals	Revised Budget	Variance
Water & Wastewater Engineering	476042 Port Maitland Intake Housing Reset	Project Ongoing within Revised Budget		-	35,000	35,000
	479067 Lower Garage Access Ramp De-Icing System Replacement	Project Ongoing within Revised Budget		-	55,000	55,000
	479068 Nanticoke WTP Class EA Update	Project Ongoing within Revised Budget		-	125,000	125,000
	473014 Hagersville Water Modelling Update and Calibration	Project Ongoing within Revised Budget		7,470	25,000	17,530
	476048 Dunnville WTP Filter Control - Code Reprograming	Project Ongoing within Revised Budget		10,263	30,000	19,737
Grand Total				116,273,519	191,984,300	75,710,781